

AGENDA ITEM No. 2

CITY OF LONG BEACH

DEPARTMENT OF DEVELOPMENT SERVICES

333 West Ocean Blvd., 5th Floor

Long Beach, CA 90802

(562) 570-6194 F.

FAX (562) 570-6068

September 5, 2013

CHAIR AND PLANNING COMMISSIONERS City of Long Beach California

RECOMMENDATION:

Receive and file the report from The Boeing Company and concur with staff's finding that they have complied with the terms and conditions required under the Douglas Park Development Agreement, and fulfilled the requirements for the reporting period of January 2012 through December 2012. (District 5)

APPLICANT:

Boeing Realty Corporation 4501 E. Conant Street

Long Beach, CA 90808 (Application No.1303-07)

DISCUSSION

In 2005, the City of Long Beach and the McDonnell Douglas Corporation, a wholly-owned subsidiary of The Boeing Company (Boeing), entered into a Development Agreement (Agreement) to allow for a mixed-use master planned community at 3855 Lakewood Boulevard, called Douglas Park (Exhibit A – Location Map). The Agreement was subsequently revised to address the rezone north of Cover Street which eliminated the residential land use and expanded the office, retail and light industrial land uses, rerouted bike paths, reconfigured and relocated open spaces, and restructured the financial contributions of Boeing. The Restated and Amended Development Agreement (DA) was approved in 2009 and recorded in May 2010.

2012 REPORTING PERIOD

Pursuant to Section 5.1 of the DA, an annual review is required to determine good faith compliance with the provisions of the DA. Boeing has submitted the annual report and staff has conducted its review (Exhibit B – Development Review Status Matrix). Major project activities that have occurred in 2012, include:

- Courtyard Marriott Hotel project-Phase I construction commenced March 2012.
 Project consists of an 89,455-square-foot hotel with 198 parking spaces, and two retail pads of approximately 5,000 square feet.
- Sares/Regis Pacific Pointe North project building permits issued February 2012 and construction commenced December 2012. Project consists of four new

industrial buildings with the following square feet: 103,469 square feet, 87,112 square feet, 42,831 square feet and 35,272 square feet. The project also includes a total of 403 parking spaces.

- Sares/Regis Pacific Pointe South project building permits issued November 2012. Project consists of three new industrial buildings of 131,423 square feet, 168,271 square feet, and 106,275 square feet, respectively.
- Entitlement rights and obligations of PD-32 transferred from The Boeing Company to Sares Regis Group first quarter 2012.

Staff has reviewed the submitted materials from Boeing and determined that all activity described in Exhibit B is substantial and that the applicant is in compliance with the terms of the Agreement. Staff recommends Planning Commission approval of the DA annual review.

Respectfully submitted,

DEREK BURNHAM

PLANNING ADMINISTRATOR

AMY J. BODEK, AICP

DIRECTOR OF DEVELOPMENT SERVICES

AJB:DB:JW:CJ

Exhibits:

A. Location Map

B. Development Review Status Matrix

Pi

ANNO	AL REVIEW OF COMPLIA	AGREEMENT 2013	NDED AND RESTATED DEVELOPMENT	7.1.13ds page
A Ref	Description	Development Agreement Requirement	Itemized Compliance	2012 Work in Progress and Commitmen to Perform
	Sares Regis/Boeing Sales Transactions closed 2011 & 2012	Entitlement rights at	nd obligations transferred from Boeing to Sares Regi	s by Assignment.
3.27 & 3.28	Transportation Demand Management Program ATCS Traffic Control Program	TBC shall implement a Transportation Demand Management Program as required by the Mitigation Monitoring Program including an ATCS Traffic Control Program. TBC shall incorporate transportation improvements to service the project and to reduce project related traffic impacts within the project area.	Preliminary discussions and planning for the ATCS Traffic Control Program began in mid 2005, 2) Technical memo presented for design comment's from all jurisdictions involved September 2006, 3) System design in process 4) ATCS Traffic Control Program construction will be complete and system operating December 2010.	
.3.3, 2.42 : 2.43	Phase 1 Infrastructure Plan review and approval - including traffic and utility Improvements	The City will work with TBC in good faith to process and review the Ministerial Permits and Approvals and inspections in a timely manner. *Phase 1 On-Site Roadway Infrastructure.	Phase 1 Infrastructure Plans, including utility, on and off site street improvements, street lighting, and landscaping, approved by the various Public Works Departments November 1, 2006, Permit approval and commencement of work October/November 2006.	Complete - Final reporting
	On site construction Phase 1		Construction Start: Wet Utilities October 2008, balance of Infrastructure construction began November 2006. Construction completed and accepted by the City of LB 10.26.09 City and County Final inspection acceptance and completion of construction of backbone storm drain September 2006. City and County Final inspection acceptance and completion of construction of the Phase 1 storm drain system December 2007.	Complete - Final reporting
.25.1	Park "A" - Douglas Plaza	Grading of Douglas Plaza	Park A's plan approval is complete, permits have been extended by the Building Dept. Construction is pending Water Quality Board's release to the City of Long Beach and site grading completed by City of Long Beach prior to commencement of park construction. City construction projected to begin March 2011. Boeing's park construction to follow immediately upon City completion. The cost associated with the grading of Douglas Plaza prepaid 2010. Construction complete and open to the public.	Complete - Final reporting
	Off site construction Phase 1	0)	Off-site construction complete and City acceptance 4th quarter 2009.	Complete - Final reporting
	Off Site intersection improvements per Exhibit F of the Development Agreement	Category B - Intersection Improvements and Category D Regional Transportation Improvements. Intersections Itemized as follows: Carson / Lakewood, Cover / Lakewood, Conant / Lakewood, Carson / Worsham, Douglas Cir Drive / Lakewood, Carson / Paramount, DelAmo	84% of the Off Site Intersection Improvements were completed in 2009 ahead of the trigger requirements of Exhibit F. Completed intersections Include: Carson / Lakewood, Cover / Lakewood, Conant / Lakewood, Carson / Worsham, Douglas Ctr Ortve / Lakewood	Off Site Intersection Improvements completed December 2010. Cherry / N405 on-ramp has been designed and permitting will proceed to meet future trigger requirements in Exhibit F of the Amended and Restated Development Agreement.
	Sike Path	Bike Path as described per Exhibit E-1 of the Development Agreement	Class 1 Bike Path improvements along Carson Street: Plans Including landscape improvements submitted for City review November 2006. Plan approved and construction commenced July 07. Bike Path installed according to approved plan in 2008 but required rev	Complete - Final reporting
			Phase 1 Infrastructure - Complete with City acceptance 4th quarter 2009.	Complete - Final reporting
	Phase 2 infrastructure Plan review and approval - including traffic and utility improvements	"Phase 2 On-Site Roadway Infrastructure" as described per Exhibit E-1 of the Development Agreement	Street Improvements for Phase 2 submitted for City review November 2006, Construction commenced October 2007, Completion and City acceptance 4th quarter 2009	Complete - Final reporting
	Enclave Fencing	Landscaping shall be installed on the eastern side of the Enclave fence from the north end of Building 15 to the southern property line upon installation of Phaso 1 commercial infrastructure. Landscaping shall be installed on the northern side of the fence.	Enclave Fencing design approval obtained December 4, 2007. Boeing extended landscape screening from north end of building 15 to Cover Street for improved aesthetics.	Complete - Final reporting
	Phase 3 Infrastructure Plan review and approval - including traffic and utility improvements	*Phase 3 On-Site Roadway Infrastructure* as described per Exhibit E-1 of the Development Agreement	Phase 3 Infrastructure plans submitted July 27th, 2007. Construction completed and City acceptance 4th quarter 2009	Complete - Final reporting
	Final Maps	Conditions of Approval #1-6	First Final Map approved and recorded December 2006. Second Final Map approved and recorded December 2007.	Complete - Final reporting
.51 & .4,2d	Infrastructure Design North of Cover - ReZone Area Phase 4	Phase 4 Infrastructure Plan review and approval - including traffic and utility improvements	"Phase 4 On-Site Roadway Infrastructure" as described per Exhibit E-1 of the Amended and Restated Development Agreement. Phase 4 infrastructure plans aubnitted March 2009. Construction to commence 3Qtr 2011.	Completed 2012.

	ALTIEVEN OF COMPLIA	AGREEMENT 2013	NDED AND RESTATED DEVELOPMENT	paga 2
DA Ref	Description	Development Agreement Requirement	Itemized Compliance	2012 Work in Progress and Commitment to Perform
3.3.3.2	Subsequent Discretionary Project Approvals	In order to provide the City with advance notice of upcoming applications for Discretionary Project Permits and Approvals, TBC shall supply to the City a list of the various Discretionary Permits which TBC reasonably anticipates will be requested each year.	Quarterly letter with matrix of anticipated Ministorial Permits & Approvals annotating the schedule, 2) Annual compliance letter with matrix.	TBC submitted updates of the anticipated Discretionary Permit and Approvals matrix through 2012.
3,3.3.1	Ministerial Permit & Approval List	In order to provide the City with advance notice of upcoming applications for Ministerial Permits and Approvals, TBC shall supply to the City a list of the various Ministerial Permits which TBC reasonably anticipates will be requested each year.	Quarterly letter with matrix of anticipated Ministerial Permits & Approvals annotating the schedule, 2) Annual compliance letter with matrix.	TBC submitted updates of the anticipated Discretionary Permit and Approvals matrix through 2012.
3.3.1	City Project Coordinator	In order to facilitate the expeditious completion of the Project, the City shall select a City Project Coordinator. Triggoring event: City shall initiate selection upon agreement execution.	The City Project Coordinator position was awarded to James Kennelly, 2) Various meetings for clear communications required to expedite review coordination and the permit approval processes have been established. 3) Coordinator meetings continued through Boeing team with City points of contact.	Complete - Final reporting
3.45	Art and History Program	The project shall include a public art component reflecting the Property's historical eignificance or other thematic elements important to creating the project's new identity. Project shall submit a Public Art Master Plan.	1) Historical American Engineering Record (HAER) report completed, approved and delivered to agencies as required July 2006, 2) The Douglas Heritage Group has been established, 3) Art Program developed and approved May 2006, 4) Street Names selected and Commercial Gateway landscape completed August 2008, SCE pedestals relocated and power energized January 2011. Douglas Plaza's plan approval is complete; construction will immediately follow City's delivery of an environmentally clean and graded site. Construction complete and open to the public.	Obligation to install is transferred to Sares Regis pursuant to sales transaction that closed October 4th, 2012. Transfer document Declaration of Special Land Use Restrictions and Environmental Restrictions Recorded 10.4.2012. Property Owners Association shall own and maintain art elements after installation.
3.19	Jobs Program	TBC shall collaborate with Long Beach Jobs Initiative Team to implement a "JOBS" program with the goal of employing qualified LB residents or qualified graduates of an appropriate Jobs Initiativo training program.	Pursuant to the DA requirements a Board of Directors was identified and the first meeting of Board occurred on November 17, 2005, 2) Meetings continue every 5 months and met accordingly 2006, 3) First annual contribution of \$100,000 was made by TBC, requirement completed / closed	Complete - Final reporting
3.23	Public Financing Districts	or more Public Financing Districts with respect to the Property, to finance all or a portion of the costs to	Public Finance Districts / CFD final agreement approval issued December 21, 2006, executed agreement and payment of costs for formation to the City of Long Beach in the amount of \$150,000 made by January 11, 2007, presented for City Council January 16, 2007. All funds received.	Complete - Final reporting
1.23.2	Maintenance CFD North of Cover	Schedule B	Documentation completed December 2010 for City Council approval January 2011. Completed.	Complete - Final reporting
1.30	Affordable Housing	The project will contribute to the affordable housing goals of the City. Triggering event: Payment due at execution of Development Agreement and resolution.	First payment of \$250,000 was made upon resolution of the CEQA Litigation by check dated 2/15/06. All fees paid pursuant the Amended and Restated Douglas Park Development Agreement.	Complete - Final reporting
4.46	Infrastructure Payment	The project will contribute to the City's Intrastructure improvements. Triggering event: Initial payment due at execution of Development Agreement and resolution of a challenge should one occur.	1) Payment of 1/2 of the Infrastructure payment of \$250,000 was made in good faith at the time of Grading Permit issuance for Phase 1 of the construction (10/05) due to the CEQA Litigation, 2) Payment of the balance due of \$125,000 was made upon resolution approval. 3) \$625,000 paid upon execution and recordation of the Amended and Restated Development Agreement as well as early payment of the \$125,000 required one year after recording (May 26th, 2011) of the Amended and Restated Development Agreement.	Complete - Final reporting
	ReZone Review & approval		Council Approval of ReZone for Douglas Park October 6, 2009	Complete - Final reporting
	Final Maps	ReZone Areas 1, 2, 3, &4	Final Maps for Areas 1-4 submitted for technical review and approval 2010. Final Maps 1, 2, & 4 approved and in algorithm process February 2011.	Complete - Final reporting
	Amended & Restated Development Agreement	¥2.	Amended and Restated Development Agreement approved and recorded May 26th, 2010.	Entitlement Assignments of rights and obligations to Sares Regis pursuant to
	EIR Addendum		EIR Addendum approved September 3, 2009	certain sales transactions completed 2011 & 2012.
.4.3	CC&R's		1/20/2011 Recorded amended CC&R's to conform with the Amended and Restated Development Agreement	2011 & 2012.

Douglas Park Development ** Permit Matrix

List of the various Ministerial Permits and Approvals for 2013 - In Progress Per section 3.3.1 Ministerial Permits and Approvals of the Douglas Park Development Agreement, the following list is provided. Second Quarter Update - June 2013

TBD Barghausen Consulting Engineers, Inc. TBD Clarke & Green TBD Clarke & Green TBD EHS, Geosyntec, Hargis, Jun-11 Kimley Horn & Associates 1227/12 Theres Engineering of 1227/12 Theres Engineering of 1227/12 Theres Engineering of 1227/12 DeRevere & Associates 1227/12 DeRevere & Associates 1227/12 General Underground of 1227/12 General Underground	Project Segment	Approximate Submittal Date *	Anticipated Date Permits/Approv	Anticipated Construction	Lead Technical Consultant	Comments
Sep-11	The Boeing Company:					
Mar-11 May-11 TBD Clarke & Green	Segment 7. Infrastructure (Connects design for Segments 3 and 4 through enclave)	Oct-08	Mar-09	TBD	Barghausen Consulting Engineers, Inc.	Approved January '09 - Design only, construction permitting shall be at the time of Enclave Decommission.
Main	Jansen Green Park & Gateways	Sep-11	Oct-11	TBD	Clarke & Green	Building, Planning and Public works plan check review approved. Transferred in sale to Sares Regis.
Mar-11 May-11 Jun-11 Kimley Horn & Associates	Building 10 Environmental Piping	Mar-11	May-11	TBO	EHS, Geosyntec, Hargis,	completed
Interest Street	North Carson Street Landscaping	Mar-11	May-11	Jun-11	Kimley Horn & Associates	Permit ready to issue November 2011, Transferred in sale to Sares Regis.
Interest Interest	Sares Regis :					
1/19/12 1/27/12 Thènes Engineering 1/19/13 1/27/12 Thènes Engineering 1/19/14 1/27/12 Thènes Engineering 2/16/12 1/27/12 DeRevere & Associates 2/16/12 1/27/12 DeRevere & Associates 2/16/12 1/27/12 DeRevere & Associates 2/16/12 1/27/12 General Underground 1/16/12 1/27/12 TBD Thènes Engineering 1/16/12	Elsting Har Worth Permits that of Cover Streat		All Control of the co	F.	囊	
11912 127712 Thères Engineering 11914 127712 Thères Engineering 179712 179712 179712 179	Permit Description		Issue Date	Completion / Sign Off Date		
11914 122712 Thienes Engineering 11914 1227112 Thienes Engineering 11914 1227112 Thienes Engineering 11914 1227112 Thienes Engineering 271612 1227112 DeRevere & Associates 271612 1227112 DeRevere & Associates 271612 1277112 General Underground 171612 1277112 General Underground 171612 1277112 General Underground 171612 1277112 General Underground 171612 1716	Grading - 3851 Shaufele Ave		1/19/12	12/27/12	Thienes Engineering	completed
11914 1227112 Thienes Engineering 11915 1227112 Thienes Engineering 11916 1227112 Thienes Engineering 21/6112 1227112 DeRevere & Associates 21/6112 1227112 DeRevere & Associates 21/612 1227112 General Underground 10/10/12 18D Thienes Engineering 10/10/12 18D Thienes Engineering 10/10/12 18D Thienes Engineering 11/27/12 18D Thienes Engineering 11/27/12 18D DeRevere & Associates 11/27/12 18D DeRevere & Associates 11/27/13 18D 17/27/13 17/27/13 18D 17/27/13 18D 17/27/13 17/27/13 18D 17/27/13 17/27/13 18D 17/27/13 17/27/13 17/27/13 17/27/13 17/27/13 17/27/13 17/27/13 17	Grading - 3815 Shaufele Ave		1/19/13	12/27/12	Thienes Engineering	completed
11915 1227/12 Theres Engineering 216/12 1227/12 DeRevere & Associates 216/12 1227/12 DeRevere & Associates 27/6/12 1227/12 DeRevere & Associates 27/6/12 127/72 General Underground 27/6/12 12/27/72 General Underground 27/6/72 12/27/72 General Underground 27/6/72 12/27/72 General Underground 10/10/72 12/27/72 General Underground 11/27/72 12/27/72 General Underground 11/27/72 12/27/72 General Underground 11/27/72 12/27/72 12/27/72 General Underground 11/27/72 12/27/72 12/27/72 12/27/72 12/27/72 12/27/72 12/27/72 12/27/72 12/27/72 12/27/72 12/27/72	Grading - 3850 McGowen Street		1/19/14	12/27/12	Thienes Engineering	completed
21612 1227112 DeRevere & Associates	Grading - 3833 McGowen Street		1/19/15	12/27/12	Thienes Engineering	completed
27/6/12 12/27/12 DeRevere & Associates	Building - 3851 Shaufele Ave		2/16/12	12/27/12	DeRevers & Associates	completed
2/16/12 12/27/12 DeRevere & Associates	Building - 3815 Shaufele Ave		2/16/12	12/27/12	DeRevere & Associates	completed
2/16/12 12/27/12 DeRevere & Associates	Building - 3860 McCowen Street		2/16/12	12/27/12	DeRevere & Associates	completed
2/16/12 12/27/12 General Underground	Building - 3833 McGowen Street		2/16/12	12/27/12	DeRevere & Associates	completed
12/27/12 General Underground	Fire Sprinkler - 3851 Shaufele Ave		2/16/12	12/27/12	General Underground	completed
12/27/12 Ceneral Underground	THE SPIRICEL SOLD Sharrele Ave		2/16/12	12/27/12	General Underground	completed
12/27/12 General Underground	Irre Sprinkler - 3860 McGowen Street	VIII.00	2/16/12	12/27/12	General Underground	completed
March March 12/27/12 General Underground	Fire Sprinkler - 3833 McGowen Street		2/16/12	12/27/12	General Underground	completed
New Street 27/5/12 12/27/12 General Underground ven Street 2/16/12 12/27/12 General Underground of Conant Street 2/16/12 12/27/12 General Underground of Conant Street 10/10/12 TBD Thieres Engineering 10/10/12 TBD Thieres Engineering 10/10/12 TBD Thieres Engineering 10/10/12 TBD Thieres Engineering 10/10/12 TBD TRED DeRevere & Associates 11/15/12 TBD DeRevere & Associates 11/27/12 TBD DeRevere & Associates	Underground Fire Line - 3851 Shaufele Ave		2/16/12	12/27/12	General Underground	completed
ven Street 27/6/12 12/27/12 General Underground ven Street 12/27/12 General Underground of Conant Street 12/27/12 General Underground of Conant Street 12/27/12 TBD Thieres Engineering of Orion 1 10/10/12 TBD Thieres Engineering of Orion 2 10/10/12 TBD Thieres Engineering of Orion 3 10/10/12 TBD Thieres Engineering of Orion 3 10/10/12 TBD Defenere & Associates of Orion 3 11/27/12 TBD DeRevere & Associates of Orion 3 11/27/12 TBD DeRevere & Associates	Underground Fire Line - 3615 Shaufele Ave		2/16/12	12/27/12	General Underground	completed
Ven Street 2/18/12 1/2/27/12 General Underground 5/ Conant Street 1/17/12 TBD Thieres Engineering 1/0/10/12 TBD Thieres Engineering 1/0/10/12 TBD Thieres Engineering 1/0/10/12 TBD Thieres Engineering 1/1/16/12 TBD Thieres Engineering 1/1/16/12 TBD DeRevere & Associates 1/1/27/12 TBD DeRevere & Associates 1/1/27/12 TBD DeRevere & Associates 1/1/27/12 TBD DeRevere & Associates	Underground Fire Line - 3860 McGowen Street		2/16/12	12/27/12	General Underground	completed
2/17/12 TBD Theres Engineering	Underground Fire Line - 3833 McGowen Street		2/16/12	12/27/12	General Underground	completed
2117/12 TBD Theres Engineering 10/10/12 TBD Theres Engineering 10/10/12 TBD Theres Engineering 10/10/12 TBD Theres Engineering 10/10/12 TBD Thienes Engineering 11/16/12 TBD Thienes Engineering 11/16/12 TBD Thienes Engineering 11/16/12 TBD TBD DeRevere & Associates 1/12/1/12 TBD D	Pacific Point South Permits - South of Conant Street					
2/17/12 TBD Theres Engineering 10/10/12 TBD Theres Engineering 10/10/12 TBD Thieres Engineering 10/10/12 TBD Thieres Engineering 10/10/12 TBD Thieres Engineering 11/15/12 TBD Thieres Engineering 11/15/12 TBD DeRevere & Associates 1/12/1/12 TBD						
10/10/12 TBD Trienes Engineering 10/10/12 TBD Trienes Engineering 10/10/12 TBD Trienes Engineering 10/10/12 TBD Trienes Engineering 11/16/12 TBD Trienes Engineering 11/16/12 TBD Trienes Engineering 11/16/12 TBD TBD Trienes & Associates 12/1/12 TBD TBD Trienes & Associates 1/2/1/12 TBD TRIENES TBD TRIENE	Street Improvement Plans		217/12	CBT	Thienes Engineering	Construction in process
10/10/12 TBD Theres Engineering 10/10/12 TBD Thieres Engineering 11/16/12 TBD Theres Engineering 11/16/12 TBD DeRevere & Associates 11/27/12 TBD DeRevere & Associates 17/27/12 TBD Dere	Rough Grading - 3788 Conent Street		10/10/12	TBD		Construction in process
1/4/1/2 TBD Thenes Engineering 1/1/6/12 TBD DeRevere & Associates 1/2/1/2 TBD DeRevere & Associates 1/23/13 TBD DeRevere & Associates	Rough Grading - 40/22 Conent Street		10/10/12			Construction in process
11/05/12 IBU DeRevere & Associates 11/27/12 TBD DeRevere & Associates 17/23/13 TBD TBD 17/23/13 TBD TBD 17/23/13 TBD 1	Rough Grading - 4164 Cohart Street		10/10/12			Construction in process
11/2/1/2 IBU DeRevere & Associates 1/2/3/13 TBD DeRevere & Associates	Building - 5700 Cortain Street		11/16/12			Construction in process
1/23/13 IBU LORNEVER & ASSOCIATION	Building 4022 Collett Oxeet		21/12/11			Construction in process
	Contract Con		51,5211		Dekeyere & Associates	Construction in process