

Your Measure A Funds at Work

MEASURE A PROJECT STATUS

Arterial Street Improvements

LOCATION: Broadway from Alamitos Ave.
To Redondo Ave.
Long Beach, 90802-90803

PROGRAM: Street Rehabilitation

PROJECT DESCRIPTION:

Improvements and rehabilitation will be made to major arterial streets citywide based on greatest need. Broadway, from Alamitos Ave. to Redondo Ave., has been identified as the first to receive repair. Improvements will include constructing cement concrete curbs, gutters, and sidewalk; new asphalt pavement, traffic striping, signage, and curb painting.




PROJECTED TIMELINE:

Design: August 2017
 BID/Award: September 2017
 Construction Start: October 2017
CURRENT PHASE: Design
PERCENT COMPLETE: 20%


PROJECT FUNDING:

Measure A: \$4,840,000
 Other Funding: N/A
 Total: \$4,840,000

All sources as a % of project funding:



Measure A
100%



Your **Measure A** Funds at Work

MEASURE A PROJECT STATUS

Residential Street Improvements

LOCATION: Citywide

PROGRAM: Street Rehabilitation



PROJECT DESCRIPTION:

Repairs and rehabilitation will be made to existing residential streets and sidewalks citywide. Rehab work will include ADA-compliant curb ramps as well as asphalt slurry, curbs, gutters and concrete work. Street improvements are taking place in all council districts across the city.

PROJECTED TIMELINE:

Scoping: September 2016

Design: November 2017

Construction Start: January 2017

CURRENT PHASE: Construction

PERCENT COMPLETE: 26%



PROJECT FUNDING:

Measure A: \$11,080,000

Other Funding: \$4,500,000

Total: \$15,580,000

All sources as a % of project funding:



Your **Measure A** Funds at Work

MEASURE A PROJECT STATUS

City Place Parking Garage Improvements

LOCATION: 51 E. 3rd Street,
Long Beach, 90802

PROGRAM: Public Facilities

PROJECT DESCRIPTION:

Enhancements will be made to the City Place Parking Garage to improve ADA access and address other concerns. Improvements include eliminating "nooks" behind stairs, widening of pedestrian entrance/exit to Pine Ave, and fresh interior paint. Future upgrades may include way-finding signage, facade improvements, and artwork throughout the structure. Additional efforts closely coordinated through this project include installation of Electrical Vehicle charging stations, solar panels, security cameras, and improved pedestrian connections.



PROJECTED TIMELINE:

Design: April 2017
 BID/Award: April 2017
 Construction Start: September 2017

CURRENT PHASE: Design


PERCENT COMPLETE: 5%



PROJECT FUNDING:

Measure A: \$1,200,000
 Other Funding: N/A
 Total: \$1,200,000

All sources as a % of project funding:



Your **Measure A** Funds at Work

MEASURE A PROJECT STATUS

Fire Station Roof Repair

LOCATION: 2295 23rd Street,
Long Beach, 90806

PROGRAM: Public Facilities



PROJECT DESCRIPTION:

Repairs will be made to fire station roofs citywide based on greatest need. The roof at Fire Station 7 has been identified as the first to receive repair. Improvements will ensure a safe working environment by replacing the existing roof and preventing future leaks which lead to damage of the station's interior ceilings.



PROJECTED TIMELINE:

Pre-design:	April 2017
Design:	May 2017
Construction Start:	May 2017
CURRENT PHASE:	Pre-design
PERCENT COMPLETE:	5%

PROJECT FUNDING:

Measure A:	\$650,000
Other Funding:	N/A
Total:	\$650,000

All sources as a % of project funding:



Your **Measure A** Funds at Work

MEASURE A PROJECT STATUS

Public Safety Building Sidewalk Improvements

LOCATION: 400 W. Broadway
Long Beach, 90802

PROGRAM: Public Facilities

PROJECT DESCRIPTION:

Improvements and renovations will be made to the existing Police headquarters frontage along Magnolia Ave. and Broadway Ave. The intent is to beautify and enhance the site by refreshing the landscaping, installing signage and artwork, restoring sidewalk, planting trees, and also reducing water usage.





PROJECTED TIMELINE:

Design: April 2017
Construction Start: May 2017
CURRENT PHASE: Design
PERCENT COMPLETE: 15%

PROJECT FUNDING:

Measure A: \$200,000
Other Funding: \$300,000
Total: \$500,000

All sources as a % of project funding:



Your **Measure A** Funds at Work

MEASURE A PROJECT STATUS

Expo Building Improvements

LOCATION: 4321 Atlantic Ave,
Long Beach, 90807

PROGRAM: Public Facilities

PROJECT DESCRIPTION:

Interior improvements will be made to the Expo Buildings "main room". These improvements will include new carpet, cleaning and sealing of the concrete floor, replacement of the front windows, installation of sound proofing materials, and electrical work.



PROJECTED TIMELINE:


Pre-design: March 2017

Design: April 2017

Construction Start: June 2017

CURRENT PHASE: Design

PERCENT COMPLETE: 5%




PROJECT FUNDING:

Measure A: \$200,000

Other Funding: N/A

Total: \$200,000

All sources as a % of project funding:



Your **Measure A** Funds at Work

MEASURE A PROJECT STATUS

Brewitt Branch Library Improvements

LOCATION: 4036 E. Anaheim Street
Long Beach, 90815

PROGRAM: Public Facilities

PROJECT DESCRIPTION:

Improvement to the Brewitt Branch Library will include repainting the stucco and wood trim around the windows, the roof overhang and walls. In addition, staff is exploring the possibility of installing hearing loops for the hearing impaired, or technology that combines assistive listening and translation services.



PROJECTED TIMELINE:

Scoping: January 2017

Design: April 2017

Construction Start: June 2017

CURRENT PHASE: Design

PERCENT COMPLETE: 5%



PROJECT FUNDING:

Measure A: \$62,000

Other Funding: N/A

Total: \$62,000

All sources as a % of project funding:



Your **Measure A** Funds at Work

MEASURE A PROJECT STATUS

Los Altos Branch Library Improvements

LOCATION: 5614 E. Britton Drive
Long Beach, 90815

PROGRAM: Public Facilities

PROJECT DESCRIPTION:

Improvements to the Los Altos Branch Library include improving ADA accessibility, correcting drainage issues, and resurfacing the parking lot. Additionally, staff is exploring the possibility of installing hearing loops in the community room for the hearing impaired, or technology that combines assistive listening and translation services.



PROJECTED TIMELINE:

Scoping: February 2017

Design: April 2017

Construction Start: June 2017

CURRENT PHASE: Design

PERCENT COMPLETE: 15%



PROJECT FUNDING:

Measure A: \$47,000

Other Funding: N/A

Total: \$47,000

All sources as a % of project funding:



Your **Measure A** Funds at Work

MEASURE A PROJECT STATUS

Harte Branch Library Improvements

LOCATION: 1595 W. Willow Street
Long Beach, 90810

PROGRAM: Public Facilities

PROJECT DESCRIPTION:

The Harte Branch Library will undergo improvements to the lighting, restrooms and circulation desk for enhanced service. Additionally, staff is exploring the possibility of installing hearing loops in the community room for the hearing impaired, or technology that combines assistive listening and translation services.



PROJECTED TIMELINE:

Scoping: March 2017

Design: April 2017

Construction Start: June 2017

CURRENT PHASE: Design

PERCENT COMPLETE: 5%



PROJECT FUNDING:

Measure A: \$62,000

Other Funding: N/A

Total: \$62,000

All sources as a % of project funding:



Your **Measure A** Funds at Work

MEASURE A PROJECT STATUS

Dana Branch Library Improvements

LOCATION: 3680 Atlantic Ave,
Long Beach, 90807

PROGRAM: Public Facilities

PROJECT DESCRIPTION:

The Dana Branch Library will undergo improvements to the lighting, restrooms and circulation desk for enhanced service. Additionally, staff is exploring the possibility of installing hearing loops in the community room for the hearing impaired, or technology that combines assistive listening and translation services.



PROJECTED TIMELINE:


Pre-design: March 2017

Design: April 2017

Construction Start: June 2017

CURRENT PHASE: Design

PERCENT COMPLETE: 5%




PROJECT FUNDING:

Measure A: \$103,000

Other Funding: N/A

Total: \$103,000

All sources as a % of project funding:



Your **Measure A** Funds at Work

MEASURE A PROJECT STATUS

Burnett Branch Library Improvements

LOCATION: 560 E. Hill Street,
Long Beach, 90806

PROGRAM: Public Facilities

PROJECT DESCRIPTION:

Improvements to the Burnett Branch Library include improving ADA accessibility, correcting drainage issues, and resurfacing the parking lot. Additionally, staff is exploring the possibility of installing hearing loops in the community room for the hearing impaired, or technology that combines assistive listening and translation services.



PROJECTED TIMELINE:

Scoping: January 2017

Design: April 2017

Construction Start: June 2017

CURRENT PHASE: Design

PERCENT COMPLETE: 5%


PROJECT FUNDING:

Measure A: \$172,000

Other Funding: N/A

Total: \$172,000

All sources as a % of project funding:



Your **Measure A** Funds at Work

MEASURE A PROJECT STATUS

Animal Care Facility Improvements

LOCATION: 7700 E. Spring Street
Long Beach, 90815

PROGRAM: Public Facilities

PROJECT DESCRIPTION:

Repairs and rehabilitation will be made to the existing Long Beach Animal Care Services Facility. Improved modern cat housing systems will be installed throughout the cat cottage and current space will be built out for a kitten nursery.



PROJECTED TIMELINE:

Scoping: January 2017

Design: April 2017

Construction Start: June 2017

CURRENT PHASE: Design

PERCENT COMPLETE: 5%




PROJECT FUNDING:

Measure A: \$150,000

Other Funding: N/A

Total: \$150,000

All sources as a % of project funding:



Your **Measure A** Funds at Work

MEASURE A PROJECT STATUS

Smart Street Light Technology

LOCATION: Various Locations—Citywide

PROGRAM: Public Facilities

PROJECT DESCRIPTION:

The Smart Street Light Technology project will install and test lighting technologies that leverage Long Beach Gas and Oil Advanced Metering Infrastructure (AMI) network. Utilizing AMI will increase energy efficiency and enable street light monitoring and control to be done remotely.



PROJECTED TIMELINE:

Installation: May-Dec. 2017

CURRENT PHASE: Installation

PERCENT COMPLETE: 5%



PROJECT FUNDING:

Measure A: \$150,000

Other Funding: \$121,000

Total: \$271,000

All sources as a % of project funding:



Your **Measure A** Funds at Work

MEASURE A PROJECT STATUS

Rancho Los Alamitos Seismic Upgrades

LOCATION: 6400 Bixby Hill Road
Long Beach, 90815

PROGRAM: Parks and Recreation

PROJECT DESCRIPTION:

Seismic upgrades will be made to the historic Rancho Los Alamitos ranch house. Upgrades include installation of a bond beam, new framing, stabilization and strengthening of brick chimneys and adobe walls, and full restoration of the second floor porch. Associated work to be completed includes roof replacement, removal of obsolete mechanical equipment, and rerouting of all electrical conduit and plumbing/piping as needed for the installation of the seismic upgrades.





PROJECTED TIMELINE:

This project is being managed by the Rancho Los Alamitos Foundation.

PROJECT FUNDING:

Measure A:	\$500,000
Other Funding:	N/A
Total:	\$500,000

All sources as a % of project funding:



Your **Measure A** Funds at Work

MEASURE A PROJECT STATUS

Rancho Los Cerritos Improvements

LOCATION: 4600 Virginia Road

Long Beach, 90807

PROGRAM: Parks and Recreation

PROJECT DESCRIPTION:

Facility upgrades to the historic Rancho Los Cerritos house include repair and electrical work of existing masonry garden walls, replacement of bricks in walkways throughout the site (where needed), surface repairs to concrete at driveway and outside garage, woodwork repairs, landscape restoration, and painting.



PROJECTED TIMELINE:

This project is being managed by the Rancho Los Cerritos Foundation.


PROJECT FUNDING:

Measure A: \$500,000

Other Funding: N/A

Total: \$500,000

All sources as a % of project funding:



Your **Measure A** Funds at Work

MEASURE A PROJECT STATUS

Bixby Park Community Center

LOCATION: 130 Cherry Avenue
Long Beach, 90802

PROGRAM: Parks and Recreation

PROJECT DESCRIPTION:

The Bixby Park Community Center project will allow for ADA bathroom upgrades, new paint and ceiling tile for classrooms, window repairs, and a new air conditioning unit. Improvements will allow for ceramics room access to the new ADA restroom and storage area, and provide additional electrical outlets and wet sink. Future enhancements for the skate park and patio area will also be looked into.



PROJECTED TIMELINE:

Scoping: February 2017

Design: April 2017

Construction Start: June 2017

CURRENT PHASE: Design

PERCENT COMPLETE: 10%



PROJECT FUNDING:

Measure A: \$200,000

Other Funding: \$154,000

Total: \$354,000

All sources as a % of project funding:



Your **Measure A** Funds at Work

MEASURE A PROJECT STATUS

MacArthur Park Community Center

LOCATION: 1321 E. Anaheim Street
Long Beach, 90813

PROGRAM: Parks

PROJECT DESCRIPTION:

Improvements to the MacArthur Park Community Center will identify and repair all roof leaks, reseal pipe penetration areas, clean and seal pitch pans, and coat of all repairs to protect from UV rays.



PROJECTED TIMELINE:


Scoping: March 2017
Design: May 2017
Construction Start: July 2017
CURRENT PHASE: Pre-design
PERCENT COMPLETE: 5%



PROJECT FUNDING:

Measure A: \$56,000
Other Funding: N/A
Total: \$56,000

All sources as a % of project funding:



Your **Measure A** Funds at Work

MEASURE A PROJECT STATUS

Jackson Park Improvements

LOCATION: 1432 Jackson Street

Long Beach, 90805

PROGRAM: Parks and Recreation



PROJECT DESCRIPTION:

The Jackson park playground will undergo improvements and upgrades to the existing playground facilities and surrounding areas. Upgrades include a new shade structure, pour-in-place rubber surfacing, and other site furnishings. Also included is the installation of two new playground structures. The first playground component is appropriate for ages two to five years old and the second is for ages five to twelve years old. Improvements will be made to meet ADA requirements and surrounding irrigation will be relocated.

PROJECTED TIMELINE:

Scoping: March 2017

Design: Mar-May 2017

Construction Start: July 2017

CURRENT PHASE: Design

PERCENT COMPLETE: 5%


PROJECT FUNDING:

Measure A: \$50,000

Other Funding: N/A

Total: \$50,000

All sources as a % of project funding:



Your **Measure A** Funds at Work

MEASURE A PROJECT STATUS

Pacific-Electric (PE)

Right of Way Improvements

LOCATION: PE right of way, between
Park Ave. and Ximeno Ave.
Long Beach, 90814



PROJECT DESCRIPTION:

The PE right of way project consists of replacing 1.81 acres of former railway right of way property with landscaped, walking/bicycle trails. Trails will promote walking and bicycling by providing safe passage for the community to travel around the local community. The proposed greenway is located adjacent to Colorado Lagoon. The scope of the work includes new landscaping and pathway construction on the PE right of way, between Park Ave. / 4th Street and Ximeno Ave.

PROJECTED TIMELINE:

Design: December 2016

BID/Award: May-June 2017

Construction Start: July 2017

CURRENT PHASE: Design

PERCENT COMPLETE: 10%



PROJECT FUNDING:

Measure A: \$150,000

Other Funding: \$900,333

Total: \$1,050,333

All sources as a % of project funding:



Your **Measure A** Funds at Work

MEASURE A PROJECT STATUS

Pan American Park Improvements

LOCATION: 5157 Centralia Avenue
Long Beach, 90808

PROGRAM: Parks and Recreation

PROJECT DESCRIPTION:

Improvements and upgrades will be made to the existing Pan American Park gymnasium facility and surrounding areas. Improvements include roof repairs, new fixtures, finishes and lights on existing men's restroom, conversion of existing shower room to storage, and door hardware throughout building, as needed. An ADA compliant ramp will be installed to meet accessibility requirements for entering the office trailer located behind the gym. Upgrades include a new hydration station, LED lights and additional shelving.



PROJECTED TIMELINE:

Scoping: February 2017
Design: Feb-Apr 2017
Construction Start: July 2017

CURRENT PHASE: Design


PERCENT COMPLETE: 5%



PROJECT FUNDING:

Measure A: \$100,000
Other Funding: N/A
Total: \$100,000

All sources as a % of project funding:



Your **Measure A** Funds at Work

MEASURE A PROJECT STATUS

Silverado Park Improvements

LOCATION: 1545 W. 31st Street
Long Beach, 90810

PROGRAM: Parks and Recreation

PROJECT DESCRIPTION:

Silverado Park project includes a renovation to restroom number ten, interior paint repairs, skylight repairs to the sports court roof, replacement of windows and doors at Silverado pool, and Community Center kitchen upgrades.



PROJECTED TIMELINE:


Design: March-August 2017

BID/Award: September 2017

Construction Start: December 2017

CURRENT PHASE: Design

PERCENT COMPLETE: 5%




PROJECT FUNDING:

Measure A: \$100,000

Other Funding: \$375,555

Total: \$475,555

All sources as a % of project funding:



Your **Measure A** Funds at Work

MEASURE A PROJECT STATUS

Silverado Field Turf Improvements

LOCATION: 1545 W. 31st Street

Long Beach, 90810

PROGRAM: Parks and Recreation

PROJECT DESCRIPTION:

Silverado Park field turf upgrade project includes the redesign and upgrade of existing field irrigation, as well as the reconfiguration of existing and new sprinkler heads. The focus of this realignment is to provide better irrigation to a centrally located multi-purpose field used for soccer and football.




PROJECTED TIMELINE:

Design: April 2017
 BID/Award: July-Dec. 2017
 Construction Start: December 2017

CURRENT PHASE: Design


PERCENT COMPLETE: 2%



PROJECT FUNDING:

Measure A: \$160,000
 Other Funding: N/A
 Total: \$160,000

All sources as a % of project funding:



Your **Measure A** Funds at Work

MEASURE A PROJECT STATUS

Heartwell Field Turf Improvements

LOCATION: 5801 Parkcrest Street
Long Beach, 90808

PROGRAM: Parks and Recreation

PROJECT DESCRIPTION:

The eastern section of Heartwell Park is irrigated by an old unreliable irrigation system, making maintenance of the turf fields increasingly difficult and costly. This project includes improvements to the irrigation heads and controls, striping of the field surface, and re-sodding turf grass. These changes will greatly improve the condition of the field, make maintenance more manageable, and is expected to reduce water usage. This project is in addition to other irrigation improvements that are being made throughout the park.



PROJECTED TIMELINE:

Design: April 2017
 BID/Award: October 2017
 Construction Start: December 2017



CURRENT PHASE: Design

PERCENT COMPLETE: 10%

PROJECT FUNDING:

Measure A: \$320,000
 Other Funding: \$2,000,000
 Total: \$320,000

All sources as a % of project funding:



Your **Measure A** Funds at Work

MEASURE A PROJECT STATUS

Drake Park Playground

LOCATION: 951 Maine Avenue

Long Beach, 90813

PROGRAM: Parks and Recreation



PROJECT DESCRIPTION:

The Drake park playground will undergo improvements and upgrades to the existing playground facilities and surrounding areas. Upgrades include a new shade structure, pour-in-place rubber surfacing, and other site furnishings. Also included is the installation of two new playground structures. The first playground component is appropriate for ages two to five years old and the second is for ages five to twelve years old. Improvements will be made to meet ADA requirements and surrounding irrigation will be relocated.

PROJECTED TIMELINE:

Design: March 2017
 BID/Award: June 2017
 Construction Start: September 2017


CURRENT PHASE: Design

PERCENT COMPLETE: 5%

PROJECT FUNDING:

Measure A: \$700,000
 Other Funding: N/A
 Total: \$700,000

All sources as a % of project funding:



Your **Measure A** Funds at Work

MEASURE A PROJECT STATUS

Los Cerritos Park Playground

LOCATION: 3750 Del Mar Avenue
Long Beach, 90807

PROGRAM: Parks and Recreation

PROJECT DESCRIPTION:

The Los Cerritos park playground will undergo improvements and upgrades to the existing playground facilities and surrounding areas. Upgrades include a new shade structure, pour-in-place rubber surfacing, and other site furnishings. Also included is the installation of two new playground structures. The first playground component is appropriate for ages two to five years old and the second is for ages five to twelve years old. Improvements will be made to meet ADA requirements and surrounding irrigation will be relocated.



PROJECTED TIMELINE:

Design: March 2017
 BID/Award: June 2017
 Construction Start: September 2017


CURRENT PHASE: Design

PERCENT COMPLETE: 5%

PROJECT FUNDING:

Measure A: \$700,000
 Other Funding: N/A
 Total: \$700,000

All sources as a % of project funding:



Your **Measure A** Funds at Work

MEASURE A PROJECT STATUS

Veterans Park Playground

LOCATION: 101 E. 28th Street

Long Beach, 90806

PROGRAM: Parks and Recreation



PROJECT DESCRIPTION:

The Veterans park playground will undergo improvements and upgrades to the existing playground facilities and surrounding areas. Upgrades include a new shade structure, pour-in-place rubber surfacing, and other site furnishings. Also included is the installation of two new playground structures. The first playground component is appropriate for ages two to five years old and the second is for ages five to twelve years old. Improvements will be made to meet ADA requirements and surrounding irrigation will be relocated.

PROJECTED TIMELINE:

Design: March 2017
 BID/Award: June 2017
 Construction Start: September 2017


CURRENT PHASE: Design

PERCENT COMPLETE: 5%

PROJECT FUNDING:

Measure A: \$700,000
 Other Funding: N/A
 Total: \$700,000

All sources as a % of project funding:



Your **Measure A** Funds at Work

MEASURE A PROJECT STATUS

Whaley Park Playground

LOCATION: 5620 Atherton Street

Long Beach, 90815

PROGRAM: Parks and Recreation



PROJECT DESCRIPTION:

The Whaley park playground will undergo improvements and upgrades to the existing playground facilities and surrounding areas. Upgrades include a new shade structure, pour-in-place rubber surfacing, and other site furnishings. Also included is the installation of two new playground structures. The first playground component is appropriate for ages two to five years old and the second is for ages five to twelve years old. Improvements will be made to meet ADA requirements and surrounding irrigation will be relocated.

PROJECTED TIMELINE:

Design: March 2017
 BID/Award: June 2017
 Construction Start: September 2017



CURRENT PHASE: Design

PERCENT COMPLETE: 5%

PROJECT FUNDING:

Measure A: \$700,000
 Other Funds: N/A
 Total: \$700,000

All sources as a % of project funding:



Your **Measure A** Funds at Work

MEASURE A PROJECT STATUS

Citywide Irrigation Controller Upgrade

LOCATION: Citywide

PROGRAM: Parks and Recreation



PROJECT DESCRIPTION:

This citywide irrigation controller project will upgrade existing outdated irrigation controllers at 49 locations. Improvements include replacing outdated controllers with new controllers and enclosures, and retrofitting controllers whose panels can be replaced with smart automated Calsense programmable controllers. This will cut down on water usage by allowing maintenance to manage water times and durations from their computers rather than having to manually turn on and off valves.

PROJECTED TIMELINE:

Design: April 2017
 BID/Award: June 2017
 Construction Start: August 2017



CURRENT PHASE: Design

PERCENT COMPLETE: 10%

PROJECT FUNDING:

Measure A: \$350,000
 Other Funding: \$75,000
 Total: \$425,000

All sources as a % of project funding:



Your **Measure A** Funds at Work

MEASURE A PROJECT STATUS

Community Center Restroom Upgrades

LOCATION: Various—citywide

PROGRAM: Public Facilities



PROJECT DESCRIPTION:

Measure A Funds will be allocated for the purchase of commercial grade hand dryers in 26 recreational facilities to replace the use of paper hand towels. Associated electrical work may also be necessary. A total of 26 Community Center restroom facilities will have upgraded, commercial hand dryers installed. Installation will cut down on paper waste and litter from hand towels.

PROJECTED TIMELINE:

Design: April 2017
Bidding/Award: May 2017
Construction Start: June 2017



CURRENT PHASE: Design

PERCENT COMPLETE: 5%

PROJECT FUNDING:

Measure A: \$170,000
Other Funding: N/A
Total: \$170,000

All sources as a % of project funding:



Your **Measure A** Funds at Work

MEASURE A PROJECT STATUS

4th Street Senior Center Facility Improvements

LOCATION: 1150 E. 4th Street

Long Beach, 90802

PROGRAM: Parks and Recreation

PROJECT DESCRIPTION:

The 4th Street Senior Center Health Facility building repairs include replacement of first and second floor ceiling tiles, hallway paint and door replacements. ADA upgrades will ensure restroom compliance and the project will add a disabled lift for the stage area.



PROJECTED TIMELINE:


Design: March-June 2017

BID/Award: July-Dec. 2017

Construction Start: December 2017

CURRENT PHASE: Design

PERCENT COMPLETE: 2%



PROJECT FUNDING:

Measure A: \$250,000

Other Funding: N/A

Total: \$250,000

All sources as a % of project funding:

