




YOUR LB FUNDS AT WORK

Alley Management Plan

Citywide
Long Beach, CA



Incorporate information from assessing all the City's approximately 220 miles of alleys into City's Pavement Management Plan (PMP)

Community Benefits:

- Define alleys with highest priority needs
- Prescribe most efficient techniques to improve overall alley condition citywide

PROJECTED TIMELINE

Current Phase:
Complete

Percent Complete:
100%

Planning:
N/A

Design:
N/A

BID/Award:
N/A

Construction:
N/A

Completion:
Complete

FY 17


Project Funding:

Measure A: \$300,000

Other Funding: N/A

Total: \$300,000

All sources as a % of project funding:




CITY OF
LONG BEACH



YOUR LB FUNDS AT WORK

Alley Improvements

Citywide
Long Beach, CA



PROJECTED TIMELINE

Current Phase:
Planning

Percent Complete:
10%

Planning:
February 2018

Design:
N/A

BID/Award:
N/A

Construction:
Anticipated May 2018

Completion:
Anticipated October 2018

Pave and improve the City's dirt alleys

Community Benefits:

- Improve alleys with highest priority needs
- Use efficient techniques to improve overall alley condition citywide


FY 18

Project Funding:

Measure A: \$1,800,000

Total: \$1,800,000

All sources as a % of project funding:



CITY OF
LONG BEACH



YOUR LB FUNDS AT WORK



PROJECTED TIMELINE

Current Phase:
Construction

Percent Complete:
20%

Planning:
Complete

Design:
Aug. 2017

BID/Award:
N/A

Construction:
February 2018

Completion:
Anticipated Nov. 2018

Arterial Street Improvements

Broadway from
Alamitos Ave. to
Redondo Ave.

Long Beach,
90802-90803

Improve and rehabilitate major arterial streets citywide based on greatest need, starting with Broadway from Alamitos Avenue to Redondo Avenue

Community Benefits:

- Improve ADA access
- Improved infrastructure quality
- New cement concrete curbs, gutters, and sidewalks
- New asphalt pavement, traffic striping, signage, and curb painting

FY 17


Project Funding:

Measure A: \$4,840,000

Other Funding: N/A

Total: \$4,840,000

All sources as a % of project funding:



CITY OF
LONG BEACH



YOUR LB FUNDS AT WORK

Arterial Street Improvements

Citywide

Long Beach,
90802-90803



PROJECTED TIMELINE

Current Phase:
Planning

Percent Complete:
10%

Planning:
February 2018

Design:
March 2018

BID/Award:
N/A

Construction:
April 2018

Completion:
Anticipated Nov. 2018

Improve and rehabilitate major arterial streets citywide based on greatest need.

Community Benefits:

- Improve ADA access
- Improved infrastructure quality
- New cement concrete curbs, gutters, and sidewalks
- New asphalt pavement, traffic striping, signage, and curb painting


FY 18

Project Funding:

Measure A: \$6,902,739

Total: \$6,902,739

All sources as a % of project funding:




CITY OF
LONG BEACH



YOUR LB FUNDS AT WORK

Curbs and Sidewalks

Citywide
Long Beach, CA



PROJECTED TIMELINE

Current Phase:
Planning

Percent Complete:
10%

Planning:
February 2018

Design:
N/A

BID/Award:
N/A

Construction:
Anticipated May 2018

Completion:
Anticipated October 2018

Improvement and repair to curbs and sidewalks

Community Benefits:

- ADA accessibility
- Use efficient techniques to improve overall sidewalk condition citywide


FY 18

Project Funding:

Measure A: \$2,700,000

Total: \$2,700,000

All sources as a % of project funding:



CITY OF
LONG BEACH



YOUR LB FUNDS AT WORK



City Place Parking Garage

51 E. 3rd Street
Long Beach, 90802

Eliminate “nooks” behind stairs; New interior paint;
Widen pedestrian entrance/exit to Pine Avenue; EV
charging stations; solar panels and security cameras

Community Benefits:

- Improve ADA access and pedestrian improvements to the Harvey Milk Park entrance
- Improve infrastructure quality
- Enhance usability and useful life of facility

FY 17


Project Funding:

Measure A: \$1,200,000

Other Funding: N/A

Total: \$1,200,000

All sources as a % of project funding:



PROJECTED TIMELINE

Current Phase:
Design

Percent Complete:
40%

Planning:
Complete

Design:
Ongoing

BID/Award:
March 2018

Construction:
August 2018

Completion:
Anticipated Fall 2018

CITY OF
LONG BEACH



YOUR LB FUNDS AT WORK

Residential Streets

Citywide
Long Beach, CA



PROJECTED TIMELINE

Current Phase:
Complete

Percent Complete:
100%

Planning:
Complete

Design:
Completed Sept. 2016

BID/Award:
N/A

Construction:
Complete

Completion:
Oct. 2017

Repair and rehabilitate streets and sidewalks citywide

Community Benefits:

- ADA-compliant curb ramps
- Asphalt slurry, curbs, gutters and concrete work extending the useful life of streets

FY 17


Project Funding:

Measure A: \$11,080,000

Other Funding: \$4,500,000

Total: \$15,580,000

All sources as a % of project funding:



CITY OF
LONG BEACH



YOUR LB FUNDS AT WORK

Residential Streets

Citywide
Long Beach, CA



PROJECTED TIMELINE

Current Phase:
Design

Percent Complete:
15%

Planning:
Complete

Design:
February 2018

BID/Award:
N/A

Construction:
March 2018

Completion:
Oct. 2018

Repair and rehabilitate streets and sidewalks citywide

Community Benefits:

- ADA-compliant curb ramps
- Asphalt slurry, curbs, gutters and concrete work extending the useful life of streets


FY 18

Project Funding:

Measure A: \$2,670,000

Total: \$2,670,000

All sources as a % of project funding:



CITY OF
LONG BEACH



YOUR LB FUNDS AT WORK



PROJECTED TIMELINE

Current Phase:
Yr 1. Complete

Percent Complete:
100%

Planning:
Complete

Design:
Complete

BID/Award:
Complete

Construction:
Complete

Completion:
Dec. 2017

Smart Street Light Technology

Citywide

Install and test lighting technologies which leverage Long Beach Gas and Oil Advanced Metering Infrastructure (AMI) network

Community Benefits:

- Increase energy efficiency
- Enable remote street light monitoring and control

FY 17


Project Funding:

Measure A: \$150,000

Other Funding: \$100,000

Total: \$250,000

All sources as a % of project funding:



CITY OF
LONG BEACH



YOUR LB FUNDS AT WORK



PROJECTED TIMELINE

Current Phase: (Phase 2)
Installation

Percent Complete:
50%

Planning:
Complete

Design:
Complete

BID/Award:
Complete

Construction:
December 2017

Completion:
Anticipated May 2018

Smart Street Light Technology

Citywide

Phase 2 (final phase) continues scope defined in FY 17;
Install and test lighting technologies which leverage the
Long Beach Gas and Oil Advanced Metering
Infrastructure (AMI) network

Community Benefits:

- Increase street light energy efficiency
- Remote monitoring and control of street lights
- Save maintenance costs

FY 18


Project Funding:

Measure A: \$210,500

Other Funding: N/A

Total: \$210,500

All sources as a % of project funding:




CITY OF
LONG BEACH



YOUR LB FUNDS AT WORK

Street Signage

Citywide
Long Beach, CA



Replace street signage citywide

Community Benefits:

- Improve wayfinding and traffic control

PROJECTED TIMELINE

Current Phase:
Installation

Percent Complete:
80%

Planning:
Complete

Design:
N/A

BID/Award:
N/A

Construction:
N/A

Completion:
Anticipated Winter 2018

FY 17

Project Funding:

Measure A: \$50,000

Other Funding: N/A

Total: \$50,000

All sources as a % of project funding:




CITY OF
LONG BEACH



YOUR LB FUNDS AT WORK

Street Signage

Citywide
Long Beach, CA



Replace street signage citywide

Community Benefits:

- Improve wayfinding and traffic control

PROJECTED TIMELINE

Current Phase:
Installation

Percent Complete:
10%

Planning:
Complete

Design:
N/A

BID/Award:
N/A

Construction:
N/A

Completion:
Anticipated Spring 2018

FY 18

Project Funding:

Measure A: \$50,000

Other Funding: N/A

Total: \$50,000

All sources as a % of project funding:




CITY OF
LONG BEACH



YOUR LB FUNDS AT WORK

Naples Bridge

E. 2nd Street
Long Beach, 90803



PROJECTED TIMELINE

Current Phase:
Construction

Percent Complete:
100%

Planning:
Complete

Design:
Complete

BID/Award:
Complete

Construction:
Complete

Completion:
October 2017

Safety repairs to address concrete damage

Community Benefits:

- Improve ADA access
- Improve infrastructure quality
- Enhance usability and useful life of bridge

FY 17


Project Funding:

Measure A: \$100,000

Other Funding: N/A

Total: \$100,000

All sources as a % of project funding:



CITY OF
LONG BEACH



YOUR LB FUNDS AT WORK

Animal Care Facility

7700 E. Spring St.
Long Beach, 90815



Install improved modern cat housing systems;
Build out a kitten nursery

Community Benefits:

- Reduce stress and enhance comfort for animals in our care
- Improve infrastructure quality
- Increase operational efficiency and useful life of building

PROJECTED TIMELINE

Current Phase:
Construction

Percent Complete:
40%

Planning:
Complete

Design:
Complete

BID/Award:
N/A

Construction:
Summer 2017

Completion:
Anticipated Spring 2018

FY 17


Project Funding,:

Measure A: \$150,000

Other Funding: N/A

Total: \$150,000


All sources as a % of project funding:



CITY OF
LONG BEACH



YOUR LB FUNDS AT WORK



PROJECTED TIMELINE

Current Phase:
Complete

Percent Complete:
100%

Planning:
Complete

Design:
Complete

BID/Award:
Complete

Construction:
Complete

Completion:
February 2018

Expo Building

4321 Atlantic Ave.
Long Beach, 90807

**Replace front doors; Clean and seal concrete floor;
New carpet; Install sound proofing materials;
Electrical work**

Community Benefits:

- Increase ADA accessibility
- Improve infrastructure quality
- Increase operational efficiency and useful life of building

FY 17


Project Funding:

Measure A: \$200,000

Other Funding: N/A

Total: \$200,000

All sources as a % of project funding:




CITY OF
LONG BEACH



YOUR LB FUNDS AT WORK

Emergency Operations Center

2990 Redondo Ave.
Long Beach 90806



PROJECTED TIMELINE

Current Phase:
Planning

Percent Complete:
10%

Planning:
February 2018

Design:
N/A

BID/Award:
N/A

Construction:
TBD

Completion:
TBD

Concept development, engineering design, and bidding documents for planned HVAC controls, condenser replacements, and PDV redundancy measures

Community Benefits:

- Enhance usability and useful life of 43,910-square-foot critical public safety facility that is required to operate 24 hours per day, seven days per week
- Enhance energy efficiency

FY 18


Project Funding:

Measure A: \$290,000

Other Funding: N/A

Total: \$290,000

All sources as a % of project funding:




CITY OF
LONG BEACH



YOUR LB FUNDS AT WORK

Facility Condition Assessment

CITYWIDE
Long Beach, CA



PROJECTED TIMELINE

Current Phase:
BID/Award

Percent Complete:
20%

Planning:
Complete

Design:
N/A

BID/Award:
February 2018

Construction:
N/A

Completion:
Anticipated April 2018

Evaluate City facilities (structural, mechanical, electrical, plumbing, and walls); Identify, prioritize corrective work; Develop budget estimates, timeframes for work (the multi-year Facility Conditions Assessment "FCA" supports a comprehensive list of City-owned buildings and facilities.)

Community Benefits:

- Enhance usability and extend useful life of City-owned assets
- Optimize energy and operational efficiencies
- Work will be done in conjunction with future funding opportunities


FY 18

Project Funding:

Measure A: \$200,000

Other Funding: N/A

All sources as a % of project funding:



CITY OF
LONG BEACH



YOUR LB FUNDS AT WORK

Fire Station 10

1417 N. Peterson Ave.
Long Beach, 90813



PROJECTED TIMELINE

Current Phase:
Complete

Percent Complete:
Phase 1—100%

Planning:
Complete

Design:
Complete

BID/Award:
Complete

Construction:
Complete

Completion:
Sept. 2017

Replace Roof (Completed in conjunction with the citywide Fire Station workplace privacy project)

Community Benefits:

- Improve infrastructure quality
- Increase operational efficiency and useful life of building
- Ensure safe working environment
- Prevent future leaks which can damage interior ceilings

FY 17


Project Funding

Measure A: \$125,000

Other Funding: \$610,000

Total: \$735,000

All sources as a % of project funding:



CITY OF
LONG BEACH



YOUR LB FUNDS AT WORK

Fire Station 10

1417 N Peterson Ave
Long Beach 90813



PROJECTED TIMELINE

Current Phase:
Planning

Percent Complete:
10%

Planning:
February 2018

Design:
N/A

BID/Award:
N/A

Construction:
TBD

Completion:
TBD

Roof repairs

(Measure A/Year 1 funding completed workforce privacy improvements.)

Community Benefits:

- Enhance usability and extend useful life of 51-year-old, 5,341-square-foot facility

FY 18


Project Funding:

Measure A: \$125,000

Other Funding: N/A

Total: \$125,000

All sources as a % of project funding:



CITY OF
LONG BEACH



YOUR LB FUNDS AT WORK

Fire Station Roofs

2295 23rd Street
Long Beach, 90806



PROJECTED TIMELINE

Current Phase:
Complete

Percent Complete:
100%

Planning:
Complete

Design:
Complete

BID/Award:
Complete

Construction:
Complete

Completion:
January 2018

Repair Fire Station roofs citywide based on greatest need, starting with Fire Station 7 (Completed in conjunction with the citywide Fire Station workplace privacy project)

Community Benefits:

- Improve infrastructure quality
- Increase operational efficiency and useful life of building
- Ensure safe working environment
- Prevent future leaks which can damage interior ceilings

FY 17


Project Funding:

Measure A: \$650,000

Other Funding: N/A

Total: \$650,000

All sources as a % of project funding:



CITY OF
LONG BEACH




MEASURE
A

Fire Station 7

2295 23rd St.
Long Beach 90806

YOUR LB FUNDS AT WORK



Repair historic tower
(Measure A/Year 1 funding completed roof repairs.)

Community Benefits:

- Enhance usability and extend useful life of 78-year-old, 6,504-square-foot facility

PROJECTED TIMELINE

Current Phase:
Planning

Percent Complete:
10%

Planning:
February 2018

Design:
N/A

BID/Award:
N/A

Construction:
TBD

Completion:
TBD

FY 18


Project Funding:

Measure A: \$120,000

Other Funding: N/A

Total: \$120,000

All sources as a % of project funding:




CITY OF
LONG BEACH



YOUR LB FUNDS AT WORK

Fire Station 17

2241 Argonne Ave.
Long Beach 90815



Repair roof termite damage

Benefits:

- Enhance usability and useful life of this facility

PROJECTED TIMELINE

Current Phase:
Planning

Percent Complete:
10%

Planning:
February 2018

Design:
N/A

BID/Award:
N/A

Construction:
TBD

Completion:
TBD


FY 18

Project Funding:

Measure A: \$35,000

Total: \$35,000

All sources as a % of project funding:




CITY OF
LONG BEACH



YOUR LB FUNDS AT WORK

Fire Training Center

2249 Argonne Ave.
Long Beach 90815



**New perimeter fence and gate at parking entrances;
Repair concrete drill areas used by Fire Recruits and
Firefighters**

Community Benefits:

- Enhance safety and security of the training center complex

PROJECTED TIMELINE

Current Phase:
Planning

Percent Complete:
10%

Planning:
February 2018

Design:
N/A

BID/Award:
N/A

Construction:
TBD

Completion:
TBD

FY 18


Project Funding:

Measure A: \$325,000

Other Funding: N/A

Total: \$325,000

All sources as a % of project funding:




CITY OF
LONG BEACH



YOUR LB FUNDS AT WORK

Main Health Facilities Center

2525 Grand Ave.
Long Beach 90815



PROJECTED TIMELINE

Current Phase:
Planning

Percent Complete:
10%

Planning:
February 2018

Design:
N/A

BID/Award:
N/A

Construction:
TBD

Completion:
TBD

Lobby and operational facilities upgrades

Community Benefits:

- Enhance usability and useful life of 35-year-old, 55,000-square-foot building
- Increase ADA compliance
- Increase security
- Enhance energy efficiencies
- Staff are also investigating the opportunity to provide new HVAC systems for the building. Depending on funding, over multiple years, staff are also investigating the potential to replace HVAC units at the Multi-Service Center for the Homeless.

FY 18


Project Funding:

Measure A: \$650,000

Other Funding: N/A

Total: \$650,000

All sources as a % of project funding:




CITY OF
LONG BEACH



YOUR LB FUNDS AT WORK

Public Safety Building

400 W. Broadway
Long Beach, 90802



**Sidewalk and safety improvements; Plant trees;
Replace 132 fire sprinkler heads at men's, women's jails**

Community Benefits:

- Increase ADA accessibility
- Improve infrastructure quality
- Enhance usability and useful life of facility
- Reduce water usage

PROJECTED TIMELINE

Current Phase:
Completion of Phase 1

Percent Complete:
100% of Phase 1

Planning:
Complete

Design:
Complete

BID/Award:
Complete

Construction:
Complete


Completion:
Phase 2 Anticipated
Spring 2018

FY 17


Project Funding,:

Measure A: \$350,000
Other Funding: \$87,000
Total: \$437,000

All sources as a % of project funding:




CITY OF
LONG BEACH



YOUR LB FUNDS AT WORK

PD Academy Building

7290 E. Carson Blvd
Long Beach, 90808



Complete plans, specifications and estimates to prepare project for bid phase; Refine previously developed concept, confirm highest priorities, while making highest and best use of Academy space and facilities

Community Benefits:

- Optimize energy efficiency opportunities
- Increase ADA accessibility
- Enhance associated infrastructure where feasible at the Academy Site

PROJECTED TIMELINE

Current Phase:
Planning

Percent Complete:
10%

Planning:
February 2018

Design:
TBD

BID/Award:
TBD

Construction:
TBD

Completion:
TBD


FY 18

Project Funding:

Measure A: \$900,000

Other Funding: N/A

All sources as a % of project funding:




CITY OF
LONG BEACH



YOUR LB FUNDS AT WORK

Library Roof Improvements

Various Citywide
Long Beach, CA



PROJECTED TIMELINE

Current Phase:
BID/Award

Percent Complete:
10%

Planning:
Complete

Design:
Complete

BID/Award:
February 2018

Construction:
Anticipated March 2018

Completion:
Anticipated April 2018

Roof Improvements

Community Benefits:

- Completes highest priority roof replacements and repairs to extend the useful life for facilities which collectively range in age from 48 to 90 years old
- Optimize energy efficiency
- Work will be completed in a manner to minimize disruptions to ongoing branch operations

FY 18


Project Funding:

Measure A: \$250,000

Other Funding: N/A

Total: \$250,000

All sources as a % of project funding:



CITY OF
LONG BEACH



YOUR LB FUNDS AT WORK

Ruth Bach Library

5614 E. Britton Dr.
Long Beach, 90815



PROJECTED TIMELINE

Current Phase:
Planning

Percent Complete:
0%

Planning:
February 2018

Design:
N/A

BID/Award:
March 2018

Construction:
Anticipated May 2018

Completion:
Anticipated July 2018

New circulation desk; HVAC upgrades; New hand dryers in restroom

Community Benefits:

- Enhance usability and useful life of 60-year-old, 7,500-square-foot facility
- Increase ADA accessibility, including new circulation desk
- HVAC upgrades and hand dryers will enhance energy and water efficiency


FY 18

Project Funding:

Measure A: \$67,000

Other Funding: N/A

All sources as a % of project funding:



CITY OF
LONG BEACH



Brewitt Branch Library

4036 E. Anaheim St.
Long Beach, 90815

YOUR LB FUNDS AT WORK



PROJECTED TIMELINE

Current Phase:
Complete

Percent Complete:
100%

Planning:
Complete

Design:
Complete

BID/Award:
Complete

Construction:
Complete

Completion:
February 2018

Repaint stucco, wood trim around windows, roof overhang, and walls (Staff is exploring the possibility of installing assistive listening, translation service technology)

Community Benefits:

- Improve infrastructure quality
- Enhance usability and useful life of facility


FY 17

Project Funding:

Measure A: \$62,000

Total: \$62,000

All sources as a % of project funding:



CITY OF
LONG BEACH



Burnett Branch Library

560 E. Hill Street
Long Beach, 90806

YOUR LB FUNDS AT WORK



PROJECTED TIMELINE

Current Phase:
BID/Award

Percent Complete:
50%

Planning:
Complete

Design:
Complete

BID/Award:
July 2017

Construction:
Anticipated March 2018

Completion:
Anticipated May 2018

Resurface parking lot; Correct drainage issues;
Upgrade circulation desk (Staff is exploring the possibility of installing assistive listening and translation service technology)

Community Benefits:

- Increase ADA accessibility
- Improve infrastructure quality
- Enhance usability and useful life of facility


FY 17

Project Funding:

Measure A: \$172,000

Total: \$172,000

All sources as a % of project funding:



CITY OF
LONG BEACH



Dana Branch Library

3680 Atlantic Ave.
Long Beach, 90807

YOUR LB FUNDS AT WORK



PROJECTED TIMELINE

Current Phase:
Construction

Percent Complete:
97%

Planning:
Complete

Design:
Complete

BID/Award:
Complete

Construction:
December 2017

Completion:
Anticipated Feb. 2018

Improve lighting; Upgrade circulation desk; Upgrade restrooms (Staff is exploring the possibility of installing assistive listening and translation service technology)

Community Benefits:

- ADA Improvements
- Improve infrastructure quality
- Enhance usability and useful life of facility
- Improve energy efficiency


FY 17

Project Funding:

Measure A: \$103,000

Total: \$103,000

All sources as a % of project funding:



CITY OF
LONG BEACH



Harte Branch Library

1595 W. Willow St.
Long Beach, 90810

YOUR LB FUNDS AT WORK



PROJECTED TIMELINE

Current Phase:
Construction

Percent Complete:
70%

Planning:
Complete

Design:
Complete

BID/Award:
Complete

Construction:
January 2018

Completion:
Anticipated Feb. 2018

Improve lighting and restrooms
(Staff is exploring the possibility of installing assistive listening and translation service technology)

Community Benefits:

- Improve infrastructure quality
- Enhance usability and useful life of facility
- Improve energy efficiency

FY 17


Project Funding:

Measure A: \$62,000

Other Funding: N/A

Total: \$62,000

All sources as a % of project funding:



CITY OF
LONG BEACH



Harte Library Roof

1595 W. Willow St.
Long Beach, 90810

YOUR LB FUNDS AT WORK



PROJECTED TIMELINE
 Current Phase:
 Planning

 Percent Complete:
 10%

 Planning:
 February 2018

 Design:
 March 2018

 BID/Award:
 April 2018

 Construction:
 May 2018

 Completion:
 Anticipated May 2018

Repair and/or replace the roof


Community Benefits:

- Improve infrastructure quality
- Enhance usability and useful life of facility

FY 18

Project Funding:
 Measure A: \$40,000
 Total: \$40,000

All sources as a % of project funding:





YOUR LB FUNDS AT WORK



Los Altos Library

5614 E. Britton Dr.
Long Beach, 90815

Resurface parking lot; Correct drainage issues
(Staff is exploring the possibility of installing assistive listening and translation service technology)

Community Benefits:

- Increase ADA accessibility
- Improve infrastructure quality
- Enhance usability and useful life of facility

FY 17


Project Funding:

Measure A: \$47,000

Other Funding: N/A

Total: \$47,000

All sources as a % of project funding:



PROJECTED TIMELINE

Current Phase:
BID/Award

Percent Complete:
45%

Planning:
Complete

Design:
Complete

BID/Award:
In Progress

Construction:
February 2018

Completion:
Anticipated March 2018

CITY OF
LONG BEACH



YOUR LB FUNDS AT WORK

Mark Twain Library

1404 E. Anaheim St.
Long Beach, 90813



PROJECTED TIMELINE

Current Phase:
Construction

Percent Complete:
50%

Planning:
Complete

Design:
Complete

BID/Award:
Complete

Construction:
February 2018

Completion:
Anticipated March 2018

**Reconstruct staff entrance;
Minor interior construction and associated finish work**

Community Benefits:

- Improve safe entry and exiting of 16,000 square foot facility
- Increase ADA accessibility
- Enhance durability and reduce maintenance costs

FY 18


Project Funding:

Measure A: \$47,000

Other Funding: N/A

Total: \$47,000

All sources as a % of project funding:




CITY OF
LONG BEACH



YOUR LB FUNDS AT WORK

4th St. Senior Center

1150 E. 4th St.
Long Beach, 90802



PROJECTED TIMELINE

Current Phase:
BID/Award

Percent Complete:
60%

Planning:
Complete

Design:
Complete

BID/Award:
January 2018

Construction:
February 2018

Completion:
Anticipated June 2018

Add a disabled lift for stage area; Upgrade restrooms; Replace ceiling tiles; New hallway paint; Replace doors

Benefits:

- Enhance durability and ease of maintenance for first floor hallway of 69-year-old, 61,000-square-foot facility
- Improve ADA accessibility
- Increase energy and water efficiencies


FY 17

Project Funding:

Measure A: \$250,000
Other Funding: \$30,000*
Total: \$280,000

*City Council Discretionary funds of \$30,000 augment this project.

All sources as a % of project funding:




CITY OF
LONG BEACH



YOUR LB FUNDS AT WORK

4th St. Senior Center

1150 E. 4th St.
Long Beach, 90802



**Continue scope defined in FY 17; Upgrade restrooms;
Add a disabled lift for stage area; Replace ceiling tiles;
New hallway paint; Replace doors**

Benefits:

- Enhance durability and ease of maintenance for first floor hallway of 69-year-old, 61,000-square-foot facility
- Improve ADA accessibility
- Increase energy and water efficiencies

PROJECTED TIMELINE

Current Phase:
BID/Award

Percent Complete:
60%

Planning:
Complete

Design:
Complete

BID/Award:
January 2018

Construction:
February 2018

Completion:
Anticipated June 2018

FY 18

Project Funding:

Measure A: \$250,000

Other Funding: N/A

Total: \$250,000

All sources as a % of project funding:



CITY OF
LONG BEACH



YOUR LB FUNDS AT WORK

Admiral Kidd Field Turf

2125 Santa Fe Ave.
Long Beach, 90810



PROJECTED TIMELINE

Current Phase:
Planning

Percent Complete:
5%

Planning:
February 2018

Design:
April 2018

BID/Award:
TBD

Construction:
TBD

Completion:
TBD

Repair or replace irrigation infrastructure and controllers;
Natural turf renovation; New fencing; Replace lighting

Community Benefits:

- Increase ADA accessibility
- Enhance energy efficiency
- Enhance water efficiency

FY 18


Project Funding:

Measure A: \$160,000

Other Funding: N/A

Total: \$160,000

All sources as a % of project funding:




CITY OF
LONG BEACH



YOUR LB FUNDS AT WORK

Bixby Park Community Center

130 Cherry Avenue
Long Beach, 90802



PROJECTED TIMELINE

Current Phase:
Construction

Percent Complete:
60%

Planning:
Complete

Design:
April 2017

BID/Award:
August 2017

Construction:
December 2017

Completion:
Anticipated May 2018

**Upgrade bathrooms; New air conditioning unit;
New paint and ceiling tiles for classrooms;
Repair windows**

Community Benefits:

- Improve ADA access
- Improve infrastructure quality
- Enhance usability and useful life of facility
- Provide additional electrical outlets and wet sink

FY 17


Project Funding:

Measure A: \$200,000

Other Funding: \$126,854

Total: \$326,854

All sources as a % of project funding:




CITY OF
LONG BEACH



YOUR LB FUNDS AT WORK

Citywide Park Irrigation

Citywide
Long Beach, CA



PROJECTED TIMELINE

Current Phase:
BID/Award

Percent Complete:
50%

Planning:
Complete

Design:
Complete

BID/Award:
Sept. 2017

Construction:
Anticipated Feb. 2018

Completion:
Anticipated June 2018

Update or replace outdated irrigation controllers at 35 locations

Community Benefits:

- Fully networked controllers help manage water times and durations, rather than manually turning on and off valves
- Reduce water usage
- Reduce water costs
- Reduce manual maintenance costs

FY 17


Project Funding

Measure A: \$350,000

Other Funding: \$255,000

Total: \$605,000

All sources as a % of project funding:




CITY OF
LONG BEACH



YOUR LB FUNDS AT WORK

Citywide Park Irrigation

Citywide
Long Beach, CA



PROJECTED TIMELINE

Current Phase:
Planning

Percent Complete:
10%

Planning:
February 2018

Design:
March 2018

BID/Award:
April 2018

Construction:
Anticipated June 2018

Completion:
Anticipated August 2018

Update outdated irrigation controllers

Community Benefits:

- Controllers will be fully networked
- Reduce water usage
- Reduce water costs
- Reduce manual maintenance costs


FY 18

Project Funding:

Measure A Yr. 2: \$357,500

Total: \$357,500

All sources as a % of project funding:




CITY OF
LONG BEACH



YOUR LB FUNDS AT WORK

Community Center Restrooms

Citywide
Long Beach, CA



Install commercial grade hand dryers in 26 recreational facilities citywide; Associated electrical work

Community Benefits:

- Reduce paper waste and litter from hand towels

PROJECTED TIMELINE

Current Phase:
Design

Percent Complete:
20%

Planning:
Complete

Design:
April-August 2017

BID/Award:
March 2018

Construction:
April 2017

Completion:
Anticipated May 2018

FY 17


Project Funding:

Measure A: \$170,000

Other Funding: N/A

Total: \$170,000

All sources as a % of project funding:



CITY OF
LONG BEACH



Drake Park Playground

951 Maine Avenue
Long Beach, CA 90813

YOUR LB FUNDS AT WORK



PROJECTED TIMELINE

Current Phase:
BID/Award

Percent Complete:
55%

Planning:
Complete

Design:
Complete

BID/Award:
February 2018

Construction:
February 2018

Completion:
Anticipated May 2018

Install two new playground structures; Additional site furnishings; Pour-in-place rubber surfacing; Relocate surrounding irrigation as needed

Community Benefits:

- Increase ADA accessibility
- Enhance family friendly outdoor recreational opportunities
- Provide separate, age-appropriate playground structure for ages two to five, and also for ages five to twelve


FY 17

Project Funding:

Measure A: \$700,000

Total: \$700,000

All sources as a % of project funding:




CITY OF
LONG BEACH



YOUR LB FUNDS AT WORK

Heartwell Field Turf

5801 Parkcrest St.
Long Beach, 90808



New efficient irrigation pumps, controllers, mainline, laterals, valves, and irrigation heads

Community Benefits:

- Improve efficiency of water and labor use
- Reduce water usage
- Reduce costs
- Improve field turf condition
- Better turf maintenance

PROJECTED TIMELINE

Current Phase:
Design

Percent Complete:
40%

Planning:
Complete

Design:
August 2017

BID/Award:
March 2018

Construction:
May 2018

Completion:
Anticipated July 2018

FY 17


Project Funding

Measure A: \$320,000

Other Funding: \$2,000,000

Total: \$2,320,000

All sources as a % of project funding:



CITY OF
LONG BEACH



YOUR LB FUNDS AT WORK

Houghton Park Community Center

6301 Myrtle Ave
Long Beach, 90805



PROJECTED TIMELINE

Current Phase:
Construction

Percent Complete:
50%

Planning:
Complete

Design:
Complete

BID/Award:
Complete

Construction:
March 2018

Completion:
Anticipated June 2019

New community center addition; Realign front lobby to integrate with addition; Electrical upgrades; New irrigation and controllers

Community Benefits:

- Energy efficient LEED Silver design
- Enhance water efficiency
- Programmable event space
- Meeting spaces
- Storage areas

FY 18


Project Funding:

Measure A: \$4,000,000

Other Funding: \$3,000,000

Total: \$7,000,000

All sources as a % of project funding:



CITY OF
LONG BEACH



YOUR LB FUNDS AT WORK

Hudson Field Turf

2335 Webster Ave.
Long Beach, 90810



Natural turf renovation; Repair/replace irrigation infrastructure and controllers; New fencing; Replace lighting

Community Benefits:

- Increase ADA accessibility
- Enhance energy efficiency
- Enhance water efficiency

PROJECTED TIMELINE

Current Phase:
Planning

Percent Complete:
5%

Planning:
February 2018

Design:
April 2018

BID/Award:
TBD

Construction:
TBD

Completion:
TBD

FY 18


Project Funding:

Measure A: \$160,000

Other Funding: N/A

Total: \$160,000

All sources as a % of project funding:




CITY OF
LONG BEACH



YOUR LB FUNDS AT WORK

Jackson Park Playground

1432 Jackson St.
Long Beach, CA 90805



Install new playground structure; Pour-in-place rubber surfacing; Additional site furnishings; Relocate surrounding irrigation as needed

Community Benefits:

- Enhance family friendly outdoor recreational opportunities
- Increase ADA accessibility

PROJECTED TIMELINE

Current Phase:
Construction

Percent Complete:
45%

Planning:
Complete

Design:
July 2017

BID/Award:
October 2017

Construction:
February 2018

Completion:
March 2018


FY 17

Project Funding:

Measure A: \$50,000

Total: \$50,000

All sources as a % of project funding:




CITY OF
LONG BEACH



Los Cerritos Park

3750 Del Mar Ave.
Long Beach, 90807

YOUR LB FUNDS AT WORK



Install two new playground structures; Additional site furnishings; Pour-in-place rubber surfacing; New hydration station; Relocate surrounding irrigation as needed

Community Benefits:

- Enhance family friendly outdoor recreational opportunities
- Increase ADA accessibility
- Provide separate, age-appropriate playground structure for ages two to five, and also for ages five to twelve

PROJECTED TIMELINE

Current Phase:
Design

Percent Complete:
55%

Planning:
Complete

Design:
Complete

BID/Award:
Complete

Construction:
March 2018

Completion:
Anticipated May 2018


FY 17

Project Funding:

Measure A: \$700,000

Total: \$700,000

All sources as a % of project funding:



CITY OF
LONG BEACH



YOUR LB FUNDS AT WORK

MacArthur Park

1321 E. Anaheim St.
Long Beach, 90813



Identify and repair Community Center roof leaks;
Reseal pipe penetration areas; Clean, seal pitch pans;
Coat all repairs to protect from UV rays

Community Benefits:

- Improve infrastructure quality
- Increase operational efficiency and useful life of building

PROJECTED TIMELINE

Current Phase:
Complete

Percent Complete:
100%

Planning:
Complete

Design:
Complete

BID/Award:
N/A

Construction:
Complete

Completion:
November 2017

FY 17


Project Funding:

Measure A: \$56,000

Other Funding: N/A

Total: \$56,000

All sources as a % of project funding:



CITY OF
LONG BEACH



YOUR LB FUNDS AT WORK

Martin Luther King Jr. Park

1950 Lemon Ave.
Long Beach, 90806



PROJECTED TIMELINE

Current Phase:
Construction

Percent Complete:
90%

Planning:
Complete

Design:
August 2017

BID/Award:
N/A

Construction:
January 2018

Completion:
Anticipated Feb. 2018

New exterior doors; New interior doors;
Possible painting and parking lot improvements

Community Benefits:

- Improve infrastructure quality
- Enhance usability and useful life of facility

FY 17


Project Funding:

Measure A: \$42,000

Other Funding: N/A

Total: \$42,000

All sources as a % of project funding:




CITY OF
LONG BEACH



Pan American Park

5157 Centralia Ave.
Long Beach, 90808



Repair gymnasium facility roof; Clean and install gutters and downspouts

Community Benefits:

- Improve infrastructure quality
- Increase operational efficiency and useful life of building

PROJECTED TIMELINE

Current Phase:
Complete

Percent Complete:
100%

Planning:
Complete

Design:
Complete

BID/Award:
Complete

Construction:
Complete

Completion:
February 2018

FY 17


Project Funding:

Measure A: \$100,000

Other Funding: N/A

Total: \$100,000

All sources as a % of project funding:



CITY OF
LONG BEACH



MEASURE

A

Rancho Los Alamitos

6400 Bixby Hill Road
Long Beach, 90815

YOUR LB FUNDS AT WORK



PROJECTED TIMELINE

Current Phase:
Construction

Percent Complete:
85%

Planning:
Complete

Design:
Complete

BID/Award:
Complete

Construction:
December 2016-Present

Completion:
March 2018

Seismic retrofits; Install bond beam, new framing;
Stabilize, strengthen brick chimneys and adobe walls;
Full restoration of second-floor porch; Replace roof;
Remove obsolete mechanical equipment;
Reroute electrical conduit and plumbing/piping

Community Benefits:

- Improve infrastructure quality
- Increase operational efficiency and useful life of building
- Improve energy efficiency

This project is being managed by the Rancho Los Alamitos Foundation

FY 17


Project Funding:

Measure A: \$500,000

Other Funding: \$689,000

Total: \$1,189,000

All sources as a % of project funding:



CITY OF
LONG BEACH



Rancho Los Alamitos

6400 Bixby Hill Rd.
Long Beach, 90815

YOUR LB FUNDS AT WORK



PROJECTED TIMELINE

Current Phase:
Closeout

Percent Complete:
85%

Planning:
Complete

Design:
Complete

BID/Award:
Complete

Construction:
December 2016-Present

Completion:
March 2018

Seismic retrofits; Install bond beam, new framing;
Stabilize, strengthen brick chimneys and adobe walls;
Full restoration of second-floor porch; Replace roof;
Remove obsolete mechanical equipment;
Reroute electrical conduit and plumbing/piping

Community Benefits:

- Increase operational efficiency and useful life of building
- Improve energy efficiency

This project is being managed by the Rancho Los Alamitos Foundation


FY 18

Project Funding:

Measure A Yr. 2: \$500,000

Total: \$500,000


All sources as a % of project funding:



CITY OF
LONG BEACH



YOUR LB FUNDS AT WORK



PROJECTED TIMELINE

Current Phase:
Construction

Percent Complete:
45%

Planning:
Complete

Design:
N/A

BID/Award:
Complete

Construction:
January 2018

Completion:
Dec. 2019

Rancho Los Cerritos

4600 Virginia Road
Long Beach, CA 90807

Repair masonry garden walls; Electrical improvements; Replace bricks in walkways; Repair woodwork; Repair concrete at driveway and outside garage; Restore landscape; Painting

Community Benefits:

- Improve infrastructure quality
- Increase operational efficiency and useful life of building

This project is being managed by the Rancho Los Cerritos Foundation.


FY 17

Project Funding:

Measure A: \$500,000

Total: \$500,000

All sources as a % of project funding:




CITY OF
LONG BEACH



Rancho Los Cerritos

4600 Virginia Rd.
Long Beach, 90807

YOUR LB FUNDS AT WORK



PROJECTED TIMELINE

Current Phase:
Construction

Percent Complete:
45%

Planning:
Complete

Design:
N/A

BID/Award:
Complete

Construction:
January 2018

Completion:
Anticipated Dec. 2019

Repair masonry garden walls; Electrical improvements; Replace bricks in walkways; Repair woodwork; Repair concrete at driveway and outside garage; Restore landscape; Painting

Community Benefits:

- Increase operational efficiency and useful life of building
- Improve energy efficiency

This project is being managed by the Rancho Los Cerritos Foundation.


FY 18

Project Funding:

Measure A Yr. 1: \$500,000

Total: \$500,000

All sources as a % of project funding:



CITY OF
LONG BEACH




YOUR LB FUNDS AT WORK

Red Car Greenway (P.E. Right-of-Way)

Between Park Ave.
and Ximeno Ave.

Long Beach, 90814



Replace 3.66 acres of former railway right of way property with landscaped, walking/bicycle trails

Community Benefits:

- Promote walkability and bike-ability
- Providing safe passage for the community
- New lighting along main trail path
- Native planting
- Decorative fencing at entry nodes off East 4th Street and Ximeno Avenue

PROJECTED TIMELINE

Current Phase:
Construction

Percent Complete:
98%

Planning:
Complete

Design:
Dec. 2016

BID/Award:
August 2017

Construction:
August 2017

Completion:
Anticipated March 2018

FY 17

Project Funding:

Measure A: \$150,000


Other Funding: \$900,334*

Total: \$1,050,334

*City Council Discretionary funds of \$69,334 augment this project.

All sources as a % of project funding:

Other, 86%



Measure A,
14%

CITY OF
LONG BEACH



YOUR LB FUNDS AT WORK

Silverado Park

1545 W. 31st Street
Long Beach, 90810



Upgrade Community Center kitchen; Paint interior; Renovate restroom No. 10; Repair sports court skylight; Replace windows and doors at Silverado pool;

Community Benefits:

- Improve infrastructure quality
- Increase operational efficiency and useful life of building

PROJECTED TIMELINE

Current Phase:
Design

Percent Complete:
40%

Planning:
Complete

Design:
March 2018

BID/Award:
April 2018

Construction:
Anticipated April 2018

Completion:
Anticipated August 2018

FY 17

Project Funding:


Measure A: \$100,000

Other Funding: \$276,590*

Total: \$376,590

*City Council Discretionary funds of \$276,590 augment this project.


All sources as a % of project funding:



CITY OF
LONG BEACH



YOUR LB FUNDS AT WORK



PROJECTED TIMELINE

Current Phase:
Design

Percent Complete:
40%

Planning:
Complete

Design:
March 2018

BID/Award:
April 2018

Construction:
Anticipated April 2018

Completion:
Anticipated June 2018

Silverado Field Turf

1545 W. 31st Street
Long Beach, 90810

Redesign and upgrade field irrigation; Reconfigure or replace sprinkler heads

Community Benefits:

- Provide better irrigation to centrally located multi-purpose field used for soccer and football.
- Reduce water usage

FY 17


Project Funding,:

Measure A: \$160,000

Other Funding: N/A

Total: \$160,000

All sources as a % of project funding:




CITY OF
LONG BEACH



YOUR LB FUNDS AT WORK

Stearns Community Center

4520 E. 23rd Street
Long Beach, 90815



New roof support system, waterproof membrane and insulation; Asbestos abatement

Community Benefits:

- Enhance usability and useful life of 43-year-old, 5,667-square-foot building
- Increase ADA compliance
- Enhance energy efficiency
- Temporary shoring will ensure safe operation of the

PROJECTED TIMELINE

Current Phase:
BID/Award

Percent Complete:
35%

Planning:
Complete

Design:
September 2017

BID/Award:
February 2018

Construction:
Anticipated May 2018

Completion:
Anticipated August 2018

FY 18


Project Funding:

Measure A: \$292,000

Other Funding: \$300,143

Total: \$592,143

All sources as a % of project funding:




CITY OF
LONG BEACH



YOUR LB FUNDS AT WORK

Urban Forest Investment

Citywide
Long Beach, CA



PROJECTED TIMELINE

Current Phase:
Construction

Percent Complete:
100%

Planning:
Complete

Design:
N/A

BID/Award:
N/A

Construction:
April 2017

Completion:
December 2017

Remove and replace trees that have died or fallen due to severe drought

Community Benefits:

- Provide care for existing trees
- Contribute towards the planting of new trees


FY 17

Project Funding:

Measure A: \$350,000

Total: \$350,000

All sources as a % of project funding:




CITY OF
LONG BEACH



YOUR LB FUNDS AT WORK

Veterans Field Turf

101 E. 28th St.
Long Beach, 90806



Repair/replace irrigation infrastructure and controllers;
Natural turf renovation; New fencing; Replace lighting

Community Benefits:

- Increase ADA accessibility
- Enhance energy efficiency
- Enhance water efficiency

PROJECTED TIMELINE

Current Phase:
Planning

Percent Complete:
5%

Planning:
February 2018

Design:
April 2018

BID/Award:
TBD

Construction:
TBD


Completion:
TBD

FY 18

Project Funding:

Measure A: \$160,000

All sources as a % of project funding:




CITY OF
LONG BEACH



Veterans Park Playground

101 E. 28th Street
Long Beach, 90806

YOUR LB FUNDS AT WORK



PROJECTED TIMELINE

Current Phase:
Design

Percent Complete:
55%

Planning:
Complete

Design:
Complete

BID/Award:
Complete

Construction:
Anticipated March 2018

Completion:
Anticipated May 2018

Install two new playground structures; Additional site furnishings; Pour-in-place rubber surfacing; Install shade structure; Relocate surrounding irrigation as needed

Community Benefits:

- Enhance family friendly outdoor recreational opportunities
- Increase ADA accessibility
- Provide separate, age-appropriate playground structure for ages two to five, and also for ages five to twelve


FY 17

Project Funding:

Measure A: \$700,000

Total: \$700,000


All sources as a % of project funding:



CITY OF
LONG BEACH



YOUR LB FUNDS AT WORK



PROJECTED TIMELINE

Current Phase:
Design

Percent Complete:
60%

Planning:
Complete

Design:
Complete

BID/Award:
Complete

Construction:
Anticipated March 2018

Completion:
Anticipated May 2018

Whaley Park Playground

101 E. 28th Street
Long Beach, 90806

Install two new playground structures; Additional site furnishings; Pour-in-place rubber surfacing; Relocate surrounding irrigation as needed

Community Benefits:

- Enhance family friendly outdoor recreational opportunities
- Increase ADA accessibility
- Provide separate, age-appropriate playground structure for ages two to five, and also for ages five to twelve


FY 17

Project Funding:

Measure A: \$700,000

Total: \$700,000

All sources as a % of project funding:



CITY OF
LONG BEACH



YOUR LB FUNDS AT WORK



Stormwater Protection

Citywide

Upgrade and repair of the City's storm drain pump systems with the highest need. Installation of improved screens to catch trash and debris

Community Benefits:

- Increase storm water pump efficiency
- Enhance public safety
- Save maintenance costs

PROJECTED TIMELINE

Current Phase:
Construction

Percent Complete:
15%

Planning:
Complete

Design:
Complete

BID/Award:
Complete

Construction:
December 2017

Completion:
Anticipated Oct. 2018


FY 18

Project Funding:

Measure A Yr.2: \$1,550,000

Total: \$1,550,000

All sources as a % of project funding:



CITY OF
LONG BEACH