




YOUR LB FUNDS AT WORK

Animal Care Facility

7700 E. Spring St.
Long Beach, 90815



**Install improved modern cat housing systems;
Build out a kitten nursery**

Community Benefits:

- Reduce stress and enhance comfort for animals in our care
- Improve infrastructure quality
- Increase operational efficiency and useful life of building

PROJECTED TIMELINE

Current Phase:
Complete

Percent Complete:
100%

Planning:
Complete

Design:
Complete

BID/Award:
N/A

Construction:
Summer 2017

Completion:
April 2018

FY 17


Project Funding,:

Measure A: \$150,000

Other Funding: N/A

Total: \$150,000

All sources as a % of project funding:




CITY OF
LONG BEACH



YOUR LB FUNDS AT WORK

Animal Care Facility

7700 E. Spring St.
Long Beach, 90815



Install improved wayfinding—gateway signage to support community access to the facility

Community Benefits:

- Improve community wayfinding

PROJECTED TIMELINE

Current Phase:
Planning

Percent Complete:
5%

Planning:
February 2019

Design:
TBD

BID/Award:
TBD

Construction:
TBD

Completion:
TBD

FY 19


Project Funding,:

Measure A: \$300,000

Other Funding: N/A

Total: \$300,000

All sources as a % of project funding:




CITY OF
LONG BEACH



Emergency Communications and Operations Center

2990 Redondo Ave.
Long Beach 90806

YOUR LB FUNDS AT WORK



PROJECTED TIMELINE

Current Phase:
BID/Award

Percent Complete:
20%

Planning:
February 2018

Design:
June 2018

BID/Award:
August 2018

Construction:
TBD

Completion:
TBD

Concept development, engineering design, and bidding documents for planned HVAC controls, condenser replacements, and PDV redundancy measures (Improvements will be completed in subsequent Measure A funding cycles.)

Community Benefits:

- Enhance usability and useful life of 43,910-square-foot critical public safety facility that is required to operate 24 hours per day, seven days per week
- Enhance energy efficiency

FY 18


Project Funding:

Measure A: \$290,000

Other Funding: N/A

Total: \$290,000

All sources as a % of project funding:




CITY OF
LONG BEACH



YOUR LB FUNDS AT WORK

Emergency Communications and Operations Center

2990 Redondo Ave.
Long Beach 90806



PROJECTED TIMELINE

Current Phase:
Planning

Percent Complete:
5%

Planning:
February 2019

Design:
TBD

BID/Award:
TBD

Construction:
TBD

Completion:
TBD

Concept development, engineering design, and bidding documents for planned HVAC controls, condenser replacements, and PDV redundancy measures (Improvements will be completed in subsequent Measure A funding cycles.)

Community Benefits:

- Enhance usability and useful life of 43,910-square-foot critical public safety facility that is required to operate 24 hours per day, seven days per week
- Enhance energy efficiency

FY 19


Project Funding:

Measure A: \$540,000

Other Funding: N/A

Total: \$540,000

All sources as a % of project funding:



CITY OF
LONG BEACH




MEASURE

A

YOUR LB FUNDS AT WORK

Expo Building

4321 Atlantic Ave.
Long Beach, 90807



**Replace entrance doors with ADA compliant doors;
Clean and seal concrete floor; New carpet;
Install sound proofing materials**

Community Benefits:

- Improve infrastructure quality
- Increase operational efficiency and useful life of building

PROJECTED TIMELINE

Current Phase:
Complete

Percent Complete:
100%

Planning:
Complete

Design:
Complete

BID/Award:
Complete

Construction:
January 2018

Completion:
February 2018

FY 17


Project Funding:

Measure A: \$200,000

Other Funding: N/A

Total: \$200,000

All sources as a % of project funding:




CITY OF
LONG BEACH



YOUR LB FUNDS AT WORK

Facility Condition Assessment

Citywide
Long Beach



PROJECTED TIMELINE

Current Phase:
Complete

Percent Complete:
100%

Planning:
January 2018

Design:
N/A

BID/Award:
February 2018

Construction:
N/A

Completion:
December 2018

Evaluate City facilities (structural, mechanical, electrical, plumbing, and building envelope); Identify, prioritize corrective work; Develop budget estimates, timeframes for work (The multi-year Facility Conditions Assessment (FCA) completes a comprehensive list of City-owned buildings and facilities.)

Community Benefits:

- Enhance usability and extend useful life of City-owned assets
- Optimize energy and operational efficiencies
- Work will be done in conjunction with future funding opportunities

FY 18


Project Funding:

Measure A: \$200,000

Other Funding: N/A

Total: \$200,000

All sources as a % of project funding:




CITY OF
LONG BEACH



YOUR LB FUNDS AT WORK

Facility Condition Assessment

Citywide
Long Beach



Evaluate City facilities (structural, mechanical, electrical, plumbing, and building envelope); Identify, prioritize corrective work; Develop budget estimates, timeframes for work (The multi-year Facility Conditions Assessment (FCA) completes a comprehensive list of City-owned buildings and facilities.)

PROJECTED TIMELINE

Current Phase:
Bid/Award

Percent Complete:
10%

Planning:
N/A

Design:
N/A

BID/Award:
March 2019

Construction:
N/A

Completion:
December 2019

Community Benefits:

- Enhance usability and extend useful life of City-owned assets
- Optimize energy and operational efficiencies
- Work will be done in conjunction with future funding opportunities

FY 19


Project Funding:

Measure A: \$1,750,000

Other Funding: N/A

Total: \$1,750,000

All sources as a % of project funding:




CITY OF
LONG BEACH



YOUR LB FUNDS AT WORK

Fire Station 1

100 Magnolia Ave
Long Beach, 90802



Upgrades to façade and tenant improvements including private restroom construction

Community Benefits:

- Improve infrastructure quality
- Increase operational efficiency and useful life of building

PROJECTED TIMELINE

Current Phase:
Planning

Percent Complete:
5%

Planning:
February 2019

Design:
TBD

BID/Award:
TBD

Construction:
TBD

Completion:
TBD

FY 19


Project Funding:

Measure A: \$495,000

Other Funding: N/A

Total: \$495,000

All sources as a % of project funding:




CITY OF
LONG BEACH



Fire Station 7

2295 23rd St.
Long Beach 90806

YOUR LB FUNDS AT WORK



Repair historic tower

Community Benefits:

- Enhance usability and extend useful life of 78-year-old, 6,504-square-foot facility

PROJECTED TIMELINE

Current Phase:
Construction

Percent Complete:
65%

Planning:
Complete

Design:
N/A

BID/Award:
December 2018

Construction:
January 2019

Completion:
March 2019

FY 18


Project Funding:

Measure A: \$120,000

Other Funding: N/A

Total: \$120,000

All sources as a % of project funding:




CITY OF
LONG BEACH



YOUR LB FUNDS AT WORK

Fire Station 10

1417 N. Peterson Ave.
Long Beach, 90813



PROJECTED TIMELINE

Current Phase:
Complete

Percent Complete:
100%

Planning:
Complete

Design:
Complete

BID/Award:
Complete

Construction:
Complete

Completion:
Sept. 2017

Repair roof (Completed in conjunction with the citywide Fire Station workplace privacy project)

Community Benefits:

- Improve infrastructure quality
- Increase operational efficiency and useful life of building
- Ensure safe working environment
- Prevent future leaks which can damage interior ceilings

FY 17


Project Funding

Measure A: \$255,742

Other Funding: \$732,813

Total: \$988,555

All sources as a % of project funding:



CITY OF
LONG BEACH



YOUR LB FUNDS AT WORK

Fire Station 10

1417 N. Peterson Ave.
Long Beach, 90813



PROJECTED TIMELINE

Current Phase:
Complete

Percent Complete:
100%

Planning:
Complete

Design:
N/A

BID/Award:
Complete

Construction:
Complete

Completion:
September 2018

Replace roof (Measure A/Year 1 funding completed workforce privacy improvements.)

Community Benefits:

- Improve infrastructure quality
- Enhance usability and extend useful life of 51-year-old, 5,341-square-foot facility
- Ensure safe working environment
- Prevent future leaks which can damage interior ceilings

FY 18


Project Funding:

Measure A: \$125,000

Other Funding: N/A

Total: \$125,000

All sources as a % of project funding:



CITY OF
LONG BEACH



YOUR LB FUNDS AT WORK

Fire Station 14

5200 E Eliot St.
Long Beach, 90803



Tenant improvements to increase workforce privacy and operational efficiencies

Community Benefits:

- Improve infrastructure quality
- Increase operational efficiency and useful life of building

PROJECTED TIMELINE

Current Phase:
Planning

Percent Complete:
5%

Planning:
February 2019

Design:
TBD

BID/Award:
TBD

Construction:
TBD

Completion:
TBD

FY 19


Project Funding:

Measure A: \$295,000

Other Funding: N/A

Total: \$295,000

All sources as a % of project funding:




CITY OF
LONG BEACH



YOUR LB FUNDS AT WORK

Fire Station 17

2241 Argonne Ave.
Long Beach 90815



Repair roof termite damage

Benefits:

- Enhance usability and useful life of facility

PROJECTED TIMELINE

Current Phase:
Planning

Percent Complete:
10%

Planning:
September 2018

Design:
TBD

BID/Award:
TBD

Construction:
TBD

Completion:
TBD

FY 18


Project Funding:

Measure A: \$35,000

Other Funding: N/A

Total: \$35,000

All sources as a % of project funding:



CITY OF
LONG BEACH



Fire Station Roofs

2295 23rd Street
Long Beach, 90806

YOUR LB FUNDS AT WORK



PROJECTED TIMELINE

Current Phase:
Complete

Percent Complete:
100%

Planning:
Complete

Design:
Complete

BID/Award:
Complete

Construction:
November 2017

Completion:
January 2018

**Repair Fire Station roofs citywide based on greatest need, starting with Fire Station 7
(Completed in conjunction with the citywide Fire Station workplace privacy project)**

Community Benefits:

- Improve infrastructure quality
- Increase operational efficiency and useful life of building
- Ensure safe working environment
- Prevent future leaks which can damage interior ceilings

FY 17


Project Funding:

Measure A: \$650,000


Other Funding: N/A

Total: \$650,000

All sources as a % of project funding:




CITY OF
LONG BEACH



YOUR LB FUNDS AT WORK

Fire Training Center

2249 Argonne Ave.
Long Beach 90815



Repair concrete drill areas used by Fire Recruits and Firefighters

Community Benefits:

- Enhance safety and security of the training center complex

PROJECTED TIMELINE

Current Phase:
Complete

Percent Complete:
100%

Planning:
February 2018

Design:
N/A

BID/Award:
February 2018

Construction:
February 2018

Completion:
March 2018

FY 18


Project Funding:

Measure A: \$325,000

Other Funding: N/A

Total: \$325,000

All sources as a % of project funding:




CITY OF
LONG BEACH



YOUR LB FUNDS AT WORK

Fire Training Center

2249 Argonne Ave.
Long Beach, 90815



Improvements to Fire Training Center site, providing safer conditions for Fire Recruits and Firefighters

Community Benefits:

- Improve infrastructure quality
- Increase operational efficiency and useful life of building

PROJECTED TIMELINE

Current Phase:
Planning

Percent Complete:
5%

Planning:
February 2019

Design:
TBD

BID/Award:
TBD

Construction:
TBD

Completion:
TBD

FY 19


Project Funding:

Measure A: \$200,000

Other Funding: N/A

Total: \$200,000

All sources as a % of project funding:



CITY OF
LONG BEACH



Alamitos Library

1836 E. 3rd St.
Long Beach, 90802

YOUR LB FUNDS AT WORK



Refurbish the library to minimize structural deficiencies, extend the useful life, and improve energy efficiency

Community Benefits:

- Improve infrastructure quality
- Increase operational efficiency and useful life of building
- Energy efficiency upgrades

PROJECTED TIMELINE

Current Phase:
Planning

Percent Complete:
5%

Planning:
February 2019

Design:
TBD

BID/Award:
TBD

Construction:
TBD

Completion:
TBD

FY 19


Project Funding:

Measure A: \$1,261,000


Other Funding: N/A

Total: \$1,261,000

All sources as a % of project funding:



CITY OF
LONG BEACH



Ruth Bach Library

5614 E. Britton Dr.
Long Beach, 90815

YOUR LB FUNDS AT WORK



PROJECTED TIMELINE

Current Phase:
Bid/Award

Percent Complete:
20%

Planning:
August 2018

Design:
December 2018

BID/Award:
February 2019

Construction:
March 2019

Completion:
June 2019

New circulation desk

(Staff is exploring the possibility of installing assistive listening and translation service technology)

Community Benefits:

- Enhance usability and useful life of 60-year-old, 7,500-square-foot facility
- Increase ADA accessibility, including new circulation desk

FY 18


Project Funding:

Measure A: \$67,000

Other Funding: N/A

Total: \$67,000

All sources as a % of project funding:



CITY OF
LONG BEACH



Brewitt Branch Library

4036 E. Anaheim St.
Long Beach, 90815

YOUR LB FUNDS AT WORK



PROJECTED TIMELINE

Current Phase:
Complete

Percent Complete:
100%

Planning:
August 2017

Design:
September 2017

BID/Award:
September 2017

Construction:
October 2017

Completion:
January 2018

Repaint stucco, wood trim around windows, roof overhang, and walls
(Staff is exploring the possibility of installing assistive listening, translation service technology)

Community Benefits:

- Improve infrastructure quality
- Enhance usability and useful life of facility

FY 17


Project Funding:

Measure A: \$62,000

Other Funding: N/A

Total: \$62,000

All sources as a % of project funding:



CITY OF
LONG BEACH



Burnett Branch Library

560 E. Hill Street
Long Beach, 90806

YOUR LB FUNDS AT WORK



PROJECTED TIMELINE

Current Phase:
Complete

Percent Complete:
100%

Planning:
August 2017

Design:
October 2017

BID/Award:
February 2018

Construction:
March 2018

Completion:
April 2018

**Resurface parking lot; Correct drainage issues;
Upgrade circulation desk
(Staff is exploring the possibility of installing assistive
listening and translation service technology)**

Community Benefits:

- Increase ADA accessibility
- Improve infrastructure quality
- Enhance usability and useful life of facility

FY 17


Project Funding:

Measure A: \$172,000

Other Funding: N/A

Total: \$172,000

All sources as a % of project funding:




CITY OF
LONG BEACH



Dana Branch Library

3680 Atlantic Ave.
Long Beach, 90807

YOUR LB FUNDS AT WORK



PROJECTED TIMELINE

Current Phase:
Complete

Percent Complete:
100%

Planning:
July 2017

Design:
September 2017

BID/Award:
November 2017

Construction:
December 2017

Completion:
March 2018

Improve lighting; Upgrade circulation desk; Upgrade restrooms
(Staff is exploring the possibility of installing assistive listening and translation service technology)

Community Benefits:

- Improve infrastructure quality
- Enhance usability and useful life of facility
- Improve energy efficiency

FY 17


Project Funding:

Measure A: \$103,000


Other Funding: N/A

Total: \$103,000

All sources as a % of project funding:



CITY OF
LONG BEACH



El Dorado Library

2900 Studebaker Rd.
Long Beach, 90815

YOUR LB FUNDS AT WORK



Refurbish the library to minimize structural deficiencies, extend the useful life, and improve energy efficiency

Community Benefits:

- Improve infrastructure quality
- Increase operational efficiency and useful life of building
- Energy efficiency upgrades

PROJECTED TIMELINE

Current Phase:
Planning

Percent Complete:
5%

Planning:
February 2019

Design:
TBD

BID/Award:
TBD

Construction:
TBD

Completion:
TBD

FY 19


Project Funding:

Measure A: \$1,374,000

Other Funding: N/A

Total: \$1,374,000

All sources as a % of project funding:



CITY OF
LONG BEACH



Harte Branch Library

1595 W. Willow St.
Long Beach, 90810

YOUR LB FUNDS AT WORK



PROJECTED TIMELINE

Current Phase:
Complete

Percent Complete:
100%

Planning:
July 2017

Design:
September 2017

BID/Award:
November 2017

Construction:
December 2017

Completion:
March 2018

Improve lighting and restrooms
(Staff is exploring the possibility of installing assistive listening and translation service technology)

Community Benefits:

- Improve infrastructure quality
- Enhance usability and useful life of facility
- Improve energy efficiency

FY 17


Project Funding:

Measure A: \$62,000

Other Funding: N/A

Total: \$62,000

All sources as a % of project funding:



CITY OF
LONG BEACH



Harte Library Roof

1595 W. Willow St.
Long Beach, 90810

YOUR LB FUNDS AT WORK



PROJECTED TIMELINE

Current Phase:
Construction

Percent Complete:
50%

Planning:
Complete

Design:
Complete

BID/Award:
January 2019

Construction:
February 2019

Completion:
April 2019

Repair and/or replace the roof

Community Benefits:

- Improve infrastructure quality
- Enhance usability and useful life of facility

FY 18


Project Funding:

Measure A: \$40,000

Other Funding: N/A

Total: \$40,000

All sources as a % of project funding:



CITY OF
LONG BEACH



Los Altos Library

5614 E. Britton Dr.
Long Beach, 90815

YOUR LB FUNDS AT WORK



**Resurface parking lot; Correct drainage issues
(Staff is exploring the possibility of installing assistive listening and translation service technology)**

PROJECTED TIMELINE

Current Phase:
Complete

Percent Complete:
100%

Planning:
August 2017

Design:
October 2017

BID/Award:
February 2018

Construction:
March 2018

Completion:
April 2018

- Community Benefits:
- Increase ADA accessibility
 - Improve infrastructure quality
 - Enhance usability and useful life of facility

FY 17


Project Funding:

Measure A: \$47,000

Other Funding: N/A

Total: \$47,000

All sources as a % of project funding:






YOUR LB FUNDS AT WORK

Mark Twain Library

1404 E. Anaheim St.
Long Beach, 90813



Reconstruct staff entrance; Minor interior construction and associated finish work

Community Benefits:

- Improve safe entry and exiting of 16,000 square foot facility
- Increase ADA accessibility
- Enhance durability and reduce maintenance costs

PROJECTED TIMELINE

Current Phase:
Construction

Percent Complete:
60%

Planning:
Complete

Design:
Complete

BID/Award:
January 2019

Construction:
February 2019

Completion:
April 2019

FY 18


Project Funding:

Measure A: \$47,000

Other Funding: N/A

Total: \$47,000

All sources as a % of project funding:




CITY OF
LONG BEACH



YOUR LB FUNDS AT WORK

Library Roof Improvements

Various Citywide
Long Beach



PROJECTED TIMELINE

Current Phase:
Construction

Percent Complete:
50%

Planning:
Complete

Design:
Complete

BID/Award:
January 2019

Construction:
February 2019

Completion:
April 2019

Roof Improvements

Community Benefits:

- Completes highest priority roof replacements and repairs to extend the useful life for facilities which collectively range in age from 48 to 90 years old, and total 34,110 square feet
- Optimize energy efficiency
- Work will be completed in a manner to minimize disruptions to ongoing branch operations

FY 18


Project Funding:

Measure A: \$250,000

Other Funding: N/A

Total: \$250,000

All sources as a % of project funding:




CITY OF
LONG BEACH



YOUR LB FUNDS AT WORK

Library Roof Improvements

Various Citywide
Long Beach



PROJECTED TIMELINE

Current Phase:
Construction

Percent Complete:
50%

Planning:
Complete

Design:
Complete

BID/Award:
January 2019

Construction:
February 2019

Completion:
April 2019

Roof Improvements

Community Benefits:

- Completes highest priority roof replacements and repairs to extend the useful life for facilities which collectively range in age from 48 to 90 years old, and total 34,110 square feet
- Optimize energy efficiency
- Work will be completed in a manner to minimize disruptions to ongoing branch operations

FY 19


Project Funding:

Measure A: \$250,000

Other Funding: N/A

Total: \$250,000

All sources as a % of project funding:




CITY OF
LONG BEACH



YOUR LB FUNDS AT WORK

Main Health Facilities Center

2525 Grand Ave.
Long Beach 90815



PROJECTED TIMELINE

Current Phase:
Complete

Percent Complete:
100%

Planning:
February 2018

Design:
June 2018

BID/Award:
August 2018

Construction:
November 2018

Completion:
February 2019

Lobby upgrades

Community Benefits:

- Enhance usability and useful life of 35-year-old, 55,000-square-foot building
- Increase ADA compliance
- Increase security
- Enhance energy efficiencies
- Staff are also investigating the opportunity to provide new HVAC systems for the building. Depending on funding, over multiple years, staff are also investigating the potential to replace HVAC units at the Multi-Service Center for the Homeless.

FY 18


Project Funding:

Measure A: \$650,000

Other Funding: N/A

Total: \$650,000

All sources as a % of project funding:




CITY OF
LONG BEACH



YOUR LB FUNDS AT WORK

Main Health Facilities Center

2525 Grand Ave.
Long Beach 90815



Upgrades to extend useful life and improve energy efficiency of building

Community Benefits:

- Enhance energy efficiencies
- Staff are also investigating the opportunity to provide new HVAC systems for the building. Depending on funding, over multiple years, staff are also investigating the potential to replace HVAC units at the Multi-Service Center for the Homeless.

PROJECTED TIMELINE

Current Phase:
Planning

Percent Complete:
5%

Planning:
February 2019

Design:
TBD

BID/Award:
TBD

Construction:
TBD

Completion:
TBD

FY 19


Project Funding:

Measure A: \$600,000


Other Funding: N/A

Total: \$600,000

All sources as a % of project funding:




CITY OF
LONG BEACH



PD Academy Building

7290 E. Carson Blvd
Long Beach, 90808

YOUR LB FUNDS AT WORK



Complete plans, specifications and estimates to prepare project for bid phase; Refine previously developed concept, confirm highest priorities, while making highest and best use of Academy space and facilities

PROJECTED TIMELINE

Current Phase:
Design

Percent Complete:
10%

Planning:
August 2019

Design:
July 2020

BID/Award:
December 2020

Construction:
January 2021

Completion:
July 2022

Community Benefits:

- Optimize energy efficiency opportunities
- Increase ADA accessibility
- Enhance associated infrastructure where feasible

FY 18


Project Funding:

Measure A: \$900,000

Other Funding: N/A

Total: \$900,000

All sources as a % of project funding:




CITY OF
LONG BEACH



Public Safety Building

400 W. Broadway
Long Beach, 90802

YOUR LB FUNDS AT WORK



**Phase 1: Sidewalk and safety improvements; Plant trees;
Replace 132 fire sprinkler heads at men's, women's jails**

Phase 2: Façade upgrades

Community Benefits:

- Increase ADA accessibility
- Improve infrastructure quality
- Enhance usability and useful life of facility
- Reduce water usage

PROJECTED TIMELINE

Phase 1 Complete

Current Phase:
Phase 2: Construction

Planning:
Complete

Design:
August 2018

BID/Award:
October 2018

Construction:
November 2018


Completion:
March 2019

FY 17

Project Funding,:

Measure A: \$350,000
Other Funding: \$87,000
Total: \$437,000

All sources as a % of project funding:




CITY OF
LONG BEACH



Public Safety Building

400 W. Broadway
Long Beach, 90802

YOUR LB FUNDS AT WORK



Improvements and renovations to the existing Police Headquarters (PSB) and Fire Station No. 1 frontage along Magnolia Avenue and Broadway Avenue

Community Benefits:

- Improve infrastructure quality
- Increase operational efficiency and useful life of building
- Increase public safety

PROJECTED TIMELINE

Current Phase:
Planning

Percent Complete:
5%

Planning:
February 2019

Design:
TBD

BID/Award:
TBD

Construction:
TBD

Completion:
TBD

FY 19


Project Funding:

Measure A: \$650,000

Other Funding: N/A

Total: \$650,000

All sources as a % of project funding:




CITY OF
LONG BEACH



West Police Station

1835 Santa Fe Ave.
Long Beach, 90810

YOUR LB FUNDS AT WORK



PROJECTED TIMELINE

Current Phase:
Planning

Percent Complete:
5%

Planning:
February 2019

Design:
TBD

BID/Award:
TBD

Construction:
TBD

Completion:
TBD

Improvements to enhance usability and useful life of facility

Community Benefits:

- Improve infrastructure quality
- Increase operational efficiency and useful life of building
- Increase public safety

FY 19


Project Funding:

Measure A: \$500,000

Other Funding: N/A

Total: \$500,000

All sources as a % of project funding:



CITY OF
LONG BEACH