


**CHANGE ORDER(s)
AND/OR
LETTER(s) OF EXTENSION**

--

**CONTRACT CHANGE ORDER AUTHORIZATION NO. 002
DATED APRIL 1, 2019**

**FILED WITH CONTRACT #34698
(ALDRIDGE ELECTRIC, INC)**



City of Long Beach

Working Together to Serve

Memorandum

185038
CO#2

Date: April 1, 2019
To: Alvin Papa, City Engineer
From: Marc Wright, Construction Services Officer
Subject: CONTRACT CHANGE ORDER TRANSMITTAL MEMO

PROJECT: Contract-34698, R-7091 PWT280-05,
Long Beach Blueline Signal Prioritization Project

CONTRACTOR: Aldridge Electrical Inc.

CCO#: 002

ORIGINATED FROM: Project Development

SOURCE OF FUNDING: CIP Projects

REASON: See Attached

COST (CCO #002): \$ 45,675.00

ORIGINAL CONTRACT: \$ 2,078,187.00

ORIGINAL APPROVED CONTINGENCY (15%): \$ 311,728.00

ORIGINAL CONTRACT + CONTINGENCY (NOT TO EXCEED): \$ 2,389,915.00

TOTAL OF ALL CCOs TO DATE (INCLUDING THIS CCO): \$ 171,747.09

TOTAL PERCENT (%) OF CONTINGENCY USED TO DATE: 55.09%

CONTINGENCY REMAINING TO DATE: 44.91% (\$ 139,980.91)

DEPARTMENT OF PUBLIC WORKS
Certification of Materials or Services
PO#/Object 28309006 / 830600
Project # 3003120002
Level 2-3 CONSTRUCT
By Marc Wright Date 6-17-19

OFFICE OF THE CITY MANAGER
CITY OF LONG BEACH
LONG BEACH, CA 90802

Aldridge Electrical Inc.
505 W. Foothill Blvd.
Azusa, Ca. 91702

Date: April 1, 2019
R-7091
Contract No.: 34698
Program No.: PWT280-05

PROJECT: LONG BEACH BLUELINE SIGNAL PRIORITIZATION PROJECT

CONTRACT CHANGE ORDER AUTHORIZATION NO. 2

PART 1 Reason for Change

- 1.1 Change order required to transfer unused equipment from contractor to the City. Equipment was purchased by the contractor for this project per plan and removed from scope during construction.
- 1.2 Change order required to remove and replace pushbutton poles at Long Beach/27th NE corner and Long Beach/5th median to meet ADA standards.

PART 2 Description of Change

- 2.1 Provide all labor, material and equipment for delivery of unused equipment to Traffic Operations. Equipment is as follows: 4 ea # 6 pullboxes, 10 ea #6e pullboxes, 3 ea 333L control cabinets, 5 ea GPS time source units, 10 ea surge protectors.
- 2.2 Provide all labor, material and equipment to remove noncompliant ADA pushbutton poles and replace with ADA compliant pushbutton poles for new APS pushbuttons at Long Beach/27th and Long Beach/5th.

PART 3 CHANGE IN CONTRACT AMOUNT

A. BID ITEM QUANTITY ADJUSTMENTS

N/A

B. EXTRA WORK/AGREED PRICE

In accordance with procedures for changes in the work established in the specifications, you are authorized to do the following:

1. Provide all labor, material and equipment to deliver 4 ea #6 pull boxes, 10 ea #6e pull boxes, 3 ea 333L control cabinets, 5 ea GPS time source units, and 10 ea surge protectors.
All work
as directed by the Project Manager,
for the T&M cost of \$ 44,345.00
 2. Provide all labor, material and equipment to remove existing pushbutton poles and replace with ADA compliant pushbutton post at Long Beach/27th and Long Beach /5th.
All work
as directed by the Project Manager,
for the T&M cost of \$ 1,330.00
- Net Bid Item Quantity Adjustment = \$0.00
- Net Extra Work / Agreed Price = \$ 45,675.00
- Net to Contract Cost = \$ 45,675.00


PART 4 CHANGE IN CONTRACT TIME

TIME FOR COMPLETION OF ALL WORK UNDER THE CONTRACT WILL BE EXTENDED ELEVEN (11) WORKING DAYS BEYOND THE CITY ENGINEER'S SIGNATURE

By signing this change order, the Contractor acknowledges that it is familiar with California Civil Code Section 1542, which reads: "A general release does not extend to claims which the creditor does not know or suspect to exist in his favor at the time of executing the release, which if known by him must have materially affected his settlement with the debtor;" and Contractor hereby releases the City from any unknown claims and waives its rights under Section 1542.

The prices set forth herein above shall be considered full compensation for all obligations of the contractor associated with this change order, and the City will not be liable for any claim of the contractor for delays or extra compensation resulting from performance of the requirements of this change order.


Recommended by:



Chief Construction Inspector (Date) 4-10-19





Construction Services Officer (Date) 6/25/19




Project Manager (Date) 4/9/19

Approved by:


X _____
Contractor (Date) 5/2/19



City Engineer (Date) 4/19/19



Financial Management (Date) 6/24/19