



CHANGE ORDER(s)

AND/OR

LETTER(s) OF EXTENSION

--

**CONTRACT CHANGE ORDER AUTHORIZATION NO. 3
DATED FEBRUARY 10, 2017**

FILED WITH CONTRACT #34112

(SULLY-MILLER CONTRACTING COMPANY)



long beach
airport

ENGINEERING DIVISION
4100 E. Donald Douglas Drive, Floor 2
Long Beach, CA 90802
Tel 562.570.2619
Fax 562.570.2601
www.lgb.org

RECEIVED
CITY CLERK
LONG BEACH, CA

MEMORANDUM

17 APR -6 PM 4:22

Date: February 10, 2017
To: Jess L. Romo, A.A.E, Director, Long Beach Airport
From: Ambi Thurai, P.E., Engineering Officer, Long Beach Airport
Subject: **CONTRACT CHANGE ORDER TRANSMITTAL MEMO**

PROJECT: AP-1130-14: R-7008 Perimeter Security
Improvements at the Long Beach Airport.
Long Beach Contract No. 33662

CCO #: 003

ORIGINATED FROM: AIRPORT ENTERPRISE FUND (EF320)

SOURCES OF FUNDING:

1. AIRPORT IMPROVEMENT PROGRAM (AIP)
GRANT NOS. 3-06-0127-42
SF002, INDEX APCIPEB: **\$2,745.78**
2. GENERAL AIRPORT REVENUE
SF006, INDEX APCIPEF: **\$7,500.00**
3. PASSENGER FACILITY CHARGES (PFC)
SF008, INDEX APCIPEH: **\$282.88**

FUNDING ELIGIBILITY BY ITEM:

90.66% APCIPEB/9.34% APCIPEH: ITEMS 1-2 & 5-15
100% APCIPEF: ITEMS 3-4

REASON: SEE ATTACHED

COST:

ORIGINAL CONTRACT:	\$6,496,839.00
CCO #1	\$522,176.09
CCO #2	<\$271,081.25>
CCO #3	\$10,528.66
TOTAL CHANGE ORDERS:	\$261,623.50
PERCENTAGE (%) CHANGE:	4.00%

522,176.090	+
271,081.250	-
10,528.660	+
TOTAL - 261,623.500	*
0.00	0
261,623.5	÷
6,496,839.00	=
0.040	*
0.040	x
100.	=
% - 4.000	*

C135
End. 3/9/17

OFFICE OF THE CITY MANAGER
CITY OF LONG BEACH
LONG BEACH, CA 90802

To: Sully Miller Contracting Co.
135 S. State College Blvd. Suite 400
Brea, Ca. 92821

Date: February 10, 2017
R- 7008
Contract No.: 34112
Program No.: AP1130-14

PROJECT: Perimeter Security Improvements at the Long Beach Airport

CONTRACT CHANGE ORDER AUTHORIZATION NO. 003

In accordance with Section 3-3, Extra Work of the Standard Specifications for Public Works, 2012 Edition, you are authorized to do the following:

1. Provide all labor, materials, equipment, and incidentals necessary to core 208 locations with 12 inches diameter hole on the Asphalt Concrete Pavement on the center line of 36th Street, for the realignment of the fence post foundation,

as directed by the Project Engineer,
for the estimated cost of \$6,500.00

2. Provide all labor, materials, equipment, and incidentals necessary to install advance warning signs and K-Rails due to realignment of fence on 36th Street and Globemaster,

as directed by the Project Engineer,
for the estimated cost of \$10,000.00

3. Provide the cost incurred for materials bought and not used due to scope of work changes of 6 foot sill fence fabric for barrier wall and rebar cages,

as directed by the Project Engineer,
for the estimated cost of \$6,500.00

4. Provide all labor, materials, equipment, and incidentals necessary to install new mail box at Catalina Driveway Fence,

as directed by the Project Engineer,
for the estimated cost of \$1,000.00

5. Provide all labor, materials, equipment, and incidentals necessary to remove two Palm Trees located south of Clark Avenue and Willow Street gate in order to install additional Perimeter Security Chain-Link Fence at area 1,

as directed by the Project Engineer,
for the estimated cost of \$2,200.00

6. Provide all labor, materials, equipment, and incidentals necessary to construct temporary Perimeter Security Gate and Asphalt pavement Driveway on Area 12 north of existing Wardlow Road Gate,

as directed by the Project Engineer,
for the estimated cost of \$5,000.00

7. Provide all labor, materials, equipment and incidental necessary to remove existing electrical, air and water lines, and construct new underground conduit electrical line, air line, water line and concrete slurry backfill, due to realignment of 36th street Perimeter Security Fence(near ESCAP leasehold),

as directed by the Project Engineer,
for the estimated cost of \$90,000.00

8. Provide all labor, materials, equipment and incidental necessary to install one Alpha Gate at 36th street near ESCAP leasehold,

as directed by the Project Engineer,
for the estimated cost of \$60,000.00

9. Provide all labor, materials, equipment and incidental necessary to remove wooden barricades on 36th street near ESCAP leased hold for the realignment of perimeter road and installation of new Alpha gate on Wardlow gate,

as directed by the Project Engineer,
for the estimated cost of \$2,000.00

10. Provide all labor, materials, equipment and incidental necessary to install blue fence at sill fence flowline opening for wildlife intrusion prevention,

as directed by the Project Engineer,
for the estimated cost of \$ 1,000.00

11. Provide all labor, materials, equipment and incidental necessary to construct 306 linear feet storm drain pipe, inlet box, investigation(with camera) of existing line and raise existing manhole west of Catalina Driveway,

as directed by the Project Engineer,
for the estimated cost of \$ 35,000.00

In accordance with procedures for changes in the work as established in the specifications, you are authorized to do the following:

12. Delete contract Bid Item No. 91 (Airport Surveillance Radar System) at a unit cost of \$410,000.00 lump sum (1 @ \$410,000.00/LS), per contractor's RFI# 063,

as directed by the Project Engineer,
for the lump sum cost of (\$410,000.00)

13. Provide all labor, materials, equipment and incidentals necessary to remove the existing fence and install new Perimeter Security fence on top of Spring Street tunnel, east and west bound lane and on top of Lakewood boulevard tunnel, north and south bound lane per contractor's proposal number SM-20-10,

as directed by the Project Engineer,
for the lump sum cost of \$63,328.66

14. Provide all labor, materials, equipment and incidentals necessary to remove existing asphalt pavement and subgrade and to reconstruct a 8 inches Portland Cement Concrete Pavement on 12 inches crushed miscellaneous base driveway on Wardlow Road gate,

as directed by the Project Engineer,
for the lump sum cost of \$25,000.00

15. Provide all labor, materials, equipment and incidentals necessary to remove (3) existing driveways and reconstruct to a curb and gutter and sidewalk on Industry Avenue. Remove (2) existing curb and gutter and construct Asphalt Concrete Pavement transition road to and from old 36th street to airport perimeter road,

as directed by the Project Engineer,
for the lump sum cost of \$113,000.00

TOTAL ESTIMATED CHANGE TO CONTRACT COST \$10,528.66

By signing this change order the Contractor acknowledges that it is familiar with California Civil Code Section 1542, which reads: "A general release does not extend to claims which the creditor does not know or suspect to exist in his favor at the time of executing the release, which if known by him must have materially affected his settlement with the debtor;" and Contractor hereby releases the City from any unknown claims and waives its rights under Section 1542.

The prices set forth herein above shall be considered full compensation for all obligations of the contractor associated with claim of the contractor for delays or extra compensation resulting from performance of the requirements of this change order.

TIME FOR COMPLETION OF ALL WORK UNDER THE CONTRACT WILL BE EXTENDED BY 50 WORKING DAYS.

Recommended by:

[Signature] 2/22/2017
Project Manager (Date)

Approved by:

[Signature] 02/23/17
Airport Engineering Officer (Date)

[Signature] 2/27/17
Airport Director (Date)

[Signature] 2/22/17
Contractor (Date)

Funds are available for this purpose:

[Signature] 3-6-17
Financial Management (Date)