

CHANGE ORDER(s)

CONTRACT CHANGE ORDER AUTHORIZATION NO. 1

DATED 11/6/2015

FILED WITH CONTRACT # 33900

(SULLY-MILLER CONTRACTING COMPANY)



RECEIVED
CITY CLERK
LONG BEACH, CA

16 JAN 14 AM 9:41

Date: November 6, 2015
To: Sean Crumby, Deputy Director/City Engineer *SC*
From: Douglas McLaughlin, Acting Chief Construction Inspector
Subject: CONTRACT CHANGE ORDER TRANSMITTAL MEMO

PROJECT: R-6960 Bixby Road between Atlantic Ave and Orange Ave
CONTRACTOR: Sully Miller
CCO#: No. 1
ORIGINATED FROM: Project Development
SOURCE OF FUNDING: CIP Projects
REASON: See Attached
COST (CCO#1): \$ 53,312.62
ORIGINAL CONTRACT: \$ 745,415.80
APPROVED CONTINGENCY (10%) \$ 74,541.58
ORIGINAL CONTRACT + CONTINGENCY (NOT TO EXCEED) \$ 819,957.38
TOTAL AMOUNT OF CCO'S TO DATE (INCLUDING PROPOSED CCO'S) \$ 53,312.62
PERCENT (%) OF CONTINGENCY USED IN CHANGE ORDERS TO DATE (INCLUDING PROPOSED) 71.52 %

DEPARTMENT OF PUBLIC WORKS
Engineering Bureau
Certification of Materials or Services
Vendor ID# V027174
~~POIDPPW~~ POPWIS600036
Proj/Projdetail PW 5062-6030
Grant/Grant detail _____
Index/Subobject PWC1PBB/21009
By: W. McLaughlin 12.17.15
Date

OFFICE OF THE CITY MANAGER
CITY OF LONG BEACH
LONG BEACH, CA 90802

Sully Miller
135 South State College Boulevard
Brea, CA 92821

Date: November 6, 2015
R- 6960
Contract No.: 33900
Program No.: PW5062-60

PROJECT: Bixby Road between Atlantic Ave and Orange Ave

CONTRACT CHANGE ORDER AUTHORIZATION NO. 1

In accordance with Procedures for changes in the work as established in the specifications, you are authorized to do the following:

1. Furnish all labor, material and equipment necessary to expedite the original contract time from 60 working days to 33 working days as directed by the project engineer for the lump sum cost of \$ 41,762.62
2. Compensation due to the contractor to replace synthetic lawn at 720 East Bixby Rd, which required modification due to the installation of new curb and gutter, per plan as directed by the project engineer for the lump sum cost of \$ 1,350.00

In accordance with Section 3-3, extra work, of the Standard Specifications For Public Works Construction 2003 Edition, you are authorized to the following:

3. Compensation due to the contractor to remove and replace a modified driveway approach at 714 Bixby Road to allow for compact vehicular access as directed by the project engineer for the estimated cost of \$ 10,200.00


TOTAL ESTIMATED INCREASE TO CONTRACT COST \$ 53,312.62

By signing this change order the Contractor acknowledges that it is familiar with California Civil Code Section 1542, which reads: "A general release does not extend to claims which the creditor does not know or suspect to exist in his favor at the time of executing the release, which if known by him must have materially affected his settlement with the debtor;" and Contractor hereby releases the City from any unknown claims and waives its rights under Section 1542.


The prices set forth herein above shall be considered full compensation for all obligations of the contractor associated with this change order, and the City will not be liable for any claim of the contractor for delays or extra compensation resulting from performance of the requirements of this change order.

Recommended by:

Approved by:

 11-23-15
Acting Chief Const. Inspector (Date)

 11-23-15
Contractor (Date)

 11-24-15
Project Manager (Date)

 12/17/15
Deputy Director/City Engineer (Date)

Funds are available for this purpose:

 12-23-15
Financial Management (Date)

