



CHANGE ORDER(s)

AND/OR

LETTER(s) OF EXTENSION

--

**CONTRACT CHANGE ORDER AUTHORIZATION NO. 001
DATED AUGUST 22, 2019**

**FILED WITH CONTRACT #35174
(CIVIC CONSTRUCTION ASSOCIATES)**



long beach
airport

ENGINEERING DIVISION
4100 E. Donald Douglas Drive, Floor 2
Long Beach, CA 90802
Tel 562.570.2619
Fax 562.570.2601
www.lgb.org

MEMORANDUM

Date: August 22, 2019
To: Cynthia Guidry, Director, Long Beach Airport
From: Ron Reeves, Operations and Facilities Manager, Long Beach Airport
Subject: **CONTRACT CHANGE ORDER TRANSMITTAL MEMO**

PROJECT: AP-1030-70 R-7133
Long Beach Contract No. 35174

CCO #: 001

ORIGINATED FROM: AIRPORT ENTERPRISE FUND (EF320)

SOURCES OF FUNDING: 1. GENERAL AIRPORT REVENUE
SF006, INDEX APCIPEF: **\$76,451.71**

REASON: SEE ATTACHED

COST THIS CCO: **\$76,451.71**

ORIGINAL CONTRACT: \$390,000.00

CCO #1 \$76,451.71

TOTAL CHANGE ORDERS: \$76,451.71

PERCENTAGE (%) CHANGE: 19.60%

R-7133
SOURCE OF FUNDING

CCO #1

		APCIPEF
ITEM NO:	AMOUNT	100.00%
1	\$ 52,782.24	\$ 52,782.24
2	\$ 3,916.28	\$ 3,916.28
3	\$ 3,790.31	\$ 3,790.31
4	\$ 6,683.11	\$ 6,683.11
5	\$ 5,207.26	\$ 5,207.26
6	\$ 4,072.51	\$ 4,072.51
TOTAL	\$ 76,451.71	\$ 76,451.71

OFFICE OF THE CITY MANAGER
CITY OF LONG BEACH
LONG BEACH, CALIFORNIA 90802

To: Civic Construction Associates
79 DAILY DR #171
CAMARILLO, CA 93010

Date: August 22, 2019
R- 7133
Contract No. 35174
Program No. AP1030-70

PROJECT: Improvements to Long Beach Airport Monument Sign

CONTRACT CHANGE ORDER AUTHORIZATION NO. 001

In accordance with Section procedures for changes in the work established in the specifications, you are authorized to do the following:

1. Provide all labor, materials, equipment, and incidentals necessary to re-engineer the two 10' high letters with additional upsized piping and foundation installation

as directed by the Airport Project Manager, for the lump sum cost of \$52,782.24
2. Provide all labor, materials, equipment, and incidentals necessary to investigate and clear unknown underground structure in conflict with sign footing

as directed by the Airport Project Manager for the lump sum cost of \$3,916.28
3. Provide all labor, materials, equipment, and incidentals necessary to install backing plates on sign letters and adjust to allow "Halo" lighting reflection along with supports for each letter backer

as directed by the Airport Project Manager, for the lump sum cost of \$3,790.31
4. Provide all labor, materials, equipment, and incidentals necessary to change the wing material from painted fiberglass to riveted aluminum

as directed by the Airport Project Manager, for the lump sum cost of \$6,683.11
5. Provide all labor, materials, equipment, and incidentals necessary to procure fabric and construct tarping to hide wing from public view for opening ceremony

as directed by the Airport Project Manager, for the lump sum cost of \$5,207.26
6. Provide all labor, materials, equipment, and incidentals necessary to adjust the construction schedule to meet opening date to mitigate time associated to changing sign from fiberglass to aluminum

as directed by the Airport Project Manager, for the
lump sum cost of \$4,072.51


TOTAL COST INCREASE TO CONTRACT AMOUNT \$76,451.71

By signing this change order the Contractor acknowledges that it is familiar with California Civil Code Section 1542, which reads: "A general release does not extend to claims which the creditor does not know or suspect to exist in his favor at the time of executing the release, which if known by him must have materially affected his settlement with the debtor;" and Contractor hereby releases the City from any unknown claims and waives its rights under Section 1542.


The prices set forth herein above shall be considered full compensation for all obligations of the contractor associated with this change order, and the City will not be liable for any claim of the contractor for delays or extra compensation resulting from performance of the requirements of this change order.

TIME FOR COMPLETION OF ALL WORK UNDER THE CONTRACT WILL BE EXTENDED FOR ADDITIONAL 55 CALENDAR DAYS FOR MATERIAL CHANGES AND PERMITTING DELAYS.


Recommended by:


PROJECT MANAGER

08-29-2019
(Date)



Airport Engineering Officer

9/5/2019
(Date)



Financial Services Officer

9/6/2019
(Date)

Approved by:


Airport Director

9/11/19
(Date)


Contractor

8-29-19
(Date)

Funds are available for this purpose:

Financial Management (Date)

cc: Auditor
Accounting
City Clerk-Originals
Construction Division

Contract Compliance
Project Development

as directed by the Airport Project Manager, for the
lump sum cost of \$4,072.51


TOTAL COST INCREASE TO CONTRACT AMOUNT \$76,451.71

By signing this change order the Contractor acknowledges that it is familiar with California Civil Code Section 1542, which reads: "A general release does not extend to claims which the creditor does not know or suspect to exist in his favor at the time of executing the release, which if known by him must have materially affected his settlement with the debtor;" and Contractor hereby releases the City from any unknown claims and waives its rights under Section 1542.


The prices set forth herein above shall be considered full compensation for all obligations of the contractor associated with this change order, and the City will not be liable for any claim of the contractor for delays or extra compensation resulting from performance of the requirements of this change order.

TIME FOR COMPLETION OF ALL WORK UNDER THE CONTRACT WILL BE EXTENDED FOR ADDITIONAL 55 CALENDAR DAYS FOR MATERIAL CHANGES AND PERMITTING DELAYS.


Recommended by:


PROJECT MANAGER

08-29-2019
(Date)


Airport Engineering Officer

9/5/2019
(Date)



Financial Services Officer

9/6/2019
(Date)

Approved by:



Airport Director

9/11/19
(Date)


Contractor

8-29-19
(Date)

Funds are available for this purpose:


Financial Management

9/15/19
(Date)

cc: Auditor
Accounting
City Clerk-Originals
Construction Division

Contract Compliance
Project Development



ARGO SURETY

RIDER

To be attached to and part of Bond No.: **CMGP0001888**

Principal: CIVIC CONSTRUCTION ASSOCIATES
79 Daily Drive # 171
Camarillo, CA 93010


Original Contract/Bond Amount: \$399,000.00
THREE HUNDRED NINETY NINE THOUSAND AND 00/100

In Favor of: City of Long Beach
333 W. Ocean Blvd.
Long Beach, CA 90802

Project Name/Description: R-7133: Long Beach Airport Monument Sign -
4100 Douglas Drive Long Beach Ca 90808

Amendment: It is agreed that the Above Referenced Performance and Payment Bond Amount
has been increase by \$ 76,451.71. Making New Amount (\$ 466,451.71) Four Hundred Sixty- Six
Thousand Four Hundred Fifty-One and 71/100.

Signed this 4th day of December, 2019

By: 
Gabriella Grady, Attorney-in-Fact

Mailing Address:
Argonaut Insurance Company
c/o CMGIA
20335 Ventura Blvd., Ste. 426
Woodland Hills, CA 91364
Phone: 866-363-2642

CALIFORNIA ALL-PURPOSE ACKNOWLEDGMENT

CIVIL CODE § 1189

A notary public or other officer completing this certificate verifies only the identity of the individual who signed the document to which this certificate is attached, and not the truthfulness, accuracy, or validity of that document.

State of California)

County of LOS ANGELES)

On DEC 04 2019 before me, SHIRLEY GIGGLES, NOTARY PUBLIC,

Date

Here Insert Name and Title of the Officer


personally appeared GABRIELLA GRADY

Name(s) of Signer(s)

who proved to me on the basis of satisfactory evidence to be the person(s) whose name(s) is/are subscribed to the within instrument and acknowledged to me that he/she/they executed the same in his/her/their authorized capacity(ies), and that by his/her/their signature(s) on the instrument the person(s), or the entity upon behalf of which the person(s) acted, executed the instrument.

I certify under PENALTY OF PERJURY under the laws of the State of California that the foregoing paragraph is true and correct.

WITNESS my hand and official seal.

Signature [Signature]
Signature of Notary Public

Place Notary Seal Above

OPTIONAL

Though this section is optional, completing this information can deter alteration of the document or fraudulent reattachment of this form to an unintended document.

Description of Attached Document

Title or Type of Document: _____ Document Date: _____

Number of Pages: _____ Signer(s) Other Than Named Above: _____

Capacity(ies) Claimed by Signer(s)

Signer's Name: _____

☐ Corporate Officer — Title(s): _____☐ Partner — ☐ Limited ☐ General☐ Individual ☐ Attorney in Fact☐ Trustee ☐ Guardian or Conservator☐ Other: _____

Signer Is Representing: _____

Signer's Name: _____

☐ Corporate Officer — Title(s): _____☐ Partner — ☐ Limited ☐ General☐ Individual ☐ Attorney in Fact☐ Trustee ☐ Guardian or Conservator☐ Other: _____

Signer Is Representing: _____