


 \sim ANCHOR

Peninsula Beach Sand Management Equipment Test Update

Presented to Marine Advisory Committee Presented by Steve Cappellino November 12, 2020

Review of the Issue






Erosion by Jetty



Beach Width Near 54th Plaza



Beach Width between 57^{th} and 72^{nd}



Looking East towards Jetty





Alternatives Considered

- Existing practices relocate sand from west beach using front-loaders and trucks to east beach
- Alternative 1 same approach as existing except relocate sand using hydraulic system instead of trucks
- Alternative 2 same approach as Alternative 1 except first create wider beach using sediment dredged from Alamitos Bay entrance channel
- Alternative 3 same approach as Alternative 2 except add physical structure to reduce shoreline erosion



Alternatives Considered

- Existing practices relocate sand from west beach using front-loaders and trucks to east beach
- Alternative 1 same approach as existing except relocate sand using hydraulic system instead of trucks
- Alternative 2 same approach as Alternative 1 except first create wider beach using sediment dredged from Alamitos Bay entrance channel
- Alternative 3 same approach as Alternative 2 except add physical structure to reduce shoreline erosion




Hydraulic Backpassing with Initial Beach Fill

- Start with wider beach using entrance channel sand or other available sand
- Construct 200-foot-wide beach with gentle (20:1) slope similar to western end of beach
- Erosion and westward sand transport will continue
- Maintain outer edge of beach slope using hydraulic pump
- Provides shoreline protection and restores beneficial uses to beach




Hydraulic Backpassing

- Use hydraulic pump to transport sand to placement area
- Eliminates truck traffic and noise
- Commercially available
 equipment
- Can be rapidly deployed when needed
- More cost effective after initial capital investment





Hydraulic Backpassing





Target Beach Fill Area




Peninsula Beach Sand Management Equipment Test



9

Available Sediment for Beach Fill



Peninsula Beach Sand Management Equipment Test



10

Hydraulic Pumping Pilot Study February – March 2020

Peninsula Beach Sand Management Equipment Test

Pilot Study Goals

- Test equipment effectiveness and determine improvements for possible full-scale use
- Evaluate how material settles at placement area
- Evaluate operating costs and staffing/equipment needs for potential full-scale use
- Document results with site surveys, field observations and aerial photography

Pilot Study Overview

- Conducted in February and March 2020
- Staff included City beach maintenance, Anchor QEA (environmental compliance), Associated Pacific Constructors, Inc. (marine contractor), Dragflow (pump manufacturer), City Marine Patrol, and City Lifeguards
- Harvest area was located between 54th and 55th Places
- Various lengths for discharge were tested
- 10-inch dredge pipeline was located along the northeastern side of the current berm
- Two access points for vehicles and public



Pilot Study Overview



ANCHOR

Peninsula Beach Sand Management Equipment Test

Excavator with Dragflow Pump






Dragflow Pump (HY85/160B)








Long Reach Excavator





Additional Equipment











Dredge Pipe






Harvest Area






Harvest Area






Harvest Area





Discharge (approx. 1,000 feet from Harvest Area)





Discharge (approx. 1,800 feet from Harvest Area)






Discharge Near Alamitos Jetty (Approx. 5,000 feet)





What Worked

- Pump was able to deliver the desired high solids flow at significant distances down the beach
- Once running properly with sufficient water and feed stock, the pump appeared to be easy for the operator to manage for extended periods of time (e.g., 4 hours)
- Harvest area set up appeared to work when optimal tidal conditions were present
- No observed water quality impacts







What didn't Work

- Relying on a rental excavator for the Dragflow pump resulted in additional costs and delays while trying to program the equipment computers to allow for proper pump operation
- Extremely low and high tides were a challenge for maintaining the harvest area
- It was difficult to maintain a constant feed of optimal material into the line and avoid rapid changes in grain size, which is difficult to keep in suspension, and prevent pipe clogs









Challenges for Full-Scale with Beach Dredging

- High staff and and equipment requirements higher costs
- Security (marine patrol, overnight security, and lifeguards) are required
- Tides negatively impacted production
- Avoiding a clog in the pipe is a real challenge
- Public safety
- Rental equipment
- Maintenance issues while working close to the shore (e.g. dozers)
- Would not be able to replace use of trucks in the event of an approaching storm










Alternate Approach

- Mount pump to a small A-frame barge or flat deck barge and use long-reach excavator
- Harvest bedded sediment vs. dry sand
- Dredge entrance channel
- Create sand trap to minimize future dredging need





- Shorter pump distance
- Eliminates water supply issues
- Minimizes impacts to residents
- Less City resources
 to implement
- Provides dual benefits of entrance channel dredging and sand supply





Questions/Discussion

