



**CHANGE ORDER(s)
AND /OR
LETTER(s) OF EXTENSION**

**CONTRACT CHANGE ORDER AUTHORIZATION NO. 6
DATED 10/14/2013**

**FILED WITH CONTRACT # 32995
(C S LEGACY CONSTRUCTION, INC)**



OFFICE OF THE CITY MANAGER
 CITY OF LONG BEACH
 LONG BEACH, CALIFORNIA 90802

To: C.S. Legacy Construction, Inc.
 13263 Yorba Avenue
 Chino, CA 91710

Date: March 10, 2014
 R- 6952
 Contract No. 32995
 Program No. PW3070-45

PROGRAM: Chittick Field Improvements

CONTRACT CHANGE ORDER AUTHORIZATION NO. 6

In accordance with procedures for changes in the work as established in the specifications, you are authorized to do the following:

1. Compensation due the contractor for the change in geotextile material as a result of the County of Los Angeles plan check, response to RFI 15 and contractors proposed Change Order No. 4; as directed by the Project Manager, for the lump sum cost of \$ 1,120.12
2. Provide all labor, materials for changes in the new pump house configuration to use vertical pumps as directed by the County of Los Angeles plan check, and contractors proposed Change Order No. 22, as directed by the Project Manager, for the lump sum cost of \$ 19,111.33
3. Provide all labor, materials and equipment for additional low flow drain line connections that where not depicted on the construction drawings encountered during clearing and grubbing operations and contractors proposed Change Order No. 40, as directed by the Project Manager, for the lump sum cost of \$ 8,377.33
4. Provide all labor, materials and equipment for additional palm tree including stump removal and contractors proposed Change Order No. 41, as directed by the Project Manager, for the lump sum cost of \$ 2,110.90
5. Provide all labor, materials and equipment to place a concrete cut off wall to decrease the flow of water exiting the low flow pump station allowing for the pumps to keep up with demand and contractors proposed Change Order No. 42, as directed by the Project Manager, for the lump sum cost of \$ 768.81

6. Provide all labor, materials and equipment for changes in the new pump house configuration, which resulted in additional concrete, reinforcement bars, excavation, intake box as directed by the County of Los Angeles plan check, and contractors proposed Change Order No. 43, as directed by the Project Manager, for the lump sum cost of. \$ 27,149.12

TOTAL ESTIMATED INCREASE TO CONTRACT COST. \$ 58,637.61

By signing this change order the Contractor acknowledges that it is familiar with California Civil Code Section 1542, which reads: "A general release does not extend to claims which the creditor does not know or suspect to exist in his favor at the time of executing the release, which if known by him must have materially affected his settlement with the debtor;" and Contractor hereby releases the City from any unknown claims and waives its rights under Section 1542.

The prices set forth herein above shall be considered full compensation for all obligations of the contractor associated with this change order, and the City will not be liable for any claim of the contractor for delays or extra compensation resulting from performance of the requirements of this change order.

TIME FOR COMPLETION OF ALL WORK UNDER THE CONTRACT WILL NOT BE EXTENDED

Recommended by:

Approved by:

C. R. Roy 3/13/14
Chief Construction Inspector (Date)

[Signature] 3/18/14
Contractor-Company Officer (Date)

[Signature] 3/14/14
Construction Services Officer (Date)

[Signature] 3/31/14
Director of Public Works (Date)

[Signature] 3/18/14
Project Manager (Date)

[Signature] 3/19/14
Assistant City Engineer (Date)

~~Subsequent to the execution of this change order, the City has received additional funds for this project.~~

Funds are available for this purpose:

[Signature] 3-26-14
Financial Management (Date)

cc: Auditor
Project Manager
City Clerk-Originals
Construction Division