



CHANGE ORDER(s)

CONTRACT CHANGE ORDER AUTHORIZATION NO. 2

--

DATED 12/22/2015

FILED WITH CONTRACT # 33674

(PYRAMID BUILDING & ENGINEERING, INC)

RECEIVED
CITY CLERK
LONG BEACH, CA
16 JAN 27 AM 11:24



City of Long Beach
Working Together to Serve

Memorandum

Date: December 22, 2015
To: Tom Modica, Assistant City Manager
From: Eric Lopez, Tidelands Development Officer
Subject: CONTRACT CHANGE ORDER TRANSMITTAL MEMO

PROJECT: R-7000 Appian Way Low Flow Diversion Project
CONTRACTOR: Pyramid Building & Engineering, Inc.
CCO#: No. 2
ORIGINATED FROM: Project Development

SOURCE OF FUNDING: Tideland Funds

TIDELANDS CAPITAL IMPROVEMENT PROJECTS
Certification of Materials and Services

REASON: See Attached

Vendor # V061585 01
BP _____ PO CM15-2
Project PW7020 Detail 1030
Index CMCIPTI Subobject 210009
Grant _____ Detail _____
Authorized by [Signature]
1-12-16

COST (CCO#2): \$ 8,021.96 ✓

ORIGINAL CONTRACT: \$ 488,125.00 ✓

APPROVED CONTINGENCY (20%): \$ 97,625.00 ✓

ORIGINAL CONTRACT + CONTINGENCY (NOT TO EXCEED): \$ 585,750.00 ✓

TOTAL AMOUNT OF CCO'S TO DATE (INCLUDING PROPOSED CCO'S): \$ 36,961.69 ✓

PERCENT (%) OF CONTINGENCY USED IN CHANGE ORDERS TO DATE (INCLUDING PROPOSED): 7.57% ✓



OFFICE OF THE CITY MANAGER
CITY OF LONG BEACH
LONG BEACH, CA 90802

Pyramid Building & Engineering
10975 G. Avenue
Hesperia, CA 92345

Date: December 22, 2015
R- 7000
Contract No. 33674
Program No.: PW7020 10

PROJECT: Appian Way Low Flow Diversion Project

CONTRACT CHANGE ORDER AUTHORIZATION NO. 2

In accordance with procedures for changes in the work as established in the specifications, you are authorized to do the following:


1. Provide all labor, materials and equipment to change the level transmitter from 0' feet to 35' feet to a 0' feet to 10' feet unit to allow more accuracy of system operations,, as directed by the Project Manager, for the lump sum cost of.....\$ 4,646.00
2. Provide all labor, materials and equipment to install approximately 26' feet of AC rolling curb around underground vault No. 2, build curb IAW Greenbook Standard Plan 121-2, D2-6, to prevent vault flooding from high tides at this location, as directed by the Project Manager, for the lump sum cost of.....\$ 3,375.96


TOTAL ESTIMATED INCREASE TO THE CONTRACT COST.....\$ 8,021.96 ✓


By signing this change order the Contractor acknowledges that it is familiar with California Civil Code Section 1542, which reads: "A general release does not extend to claims which the creditor does not know or suspect to exist in his favor at the time of executing the release, which if known by him must have materially affected his settlement with the debtor;" and Contractor hereby releases the City from any unknown claims and waives its rights under Section 1542.


The prices set forth herein above shall be considered full compensation for all obligations of the contractor associated with claim of the contractor for delays or extra compensation resulting from performance of the requirements of this change order.


TIME FOR COMPLETION OF ALL WORK UNDER THE CONTRACT WILL NOT BE EXTENDED.


Recommended by:

 Construction Inspector
 12/22/15
 (Date)


 Project Manager
 12/22/15
 (Date)

Approved by:
 X 
 Contractor
 12/23/15
 (Date)


 Tidelands Development Officer
 1/7/16
 (Date)


 Assistant City Manager
 1/19/16
 (Date)

Funds are available for this purpose:

 Financial Management
 (Date)