

**CHANGE ORDER(s)
AND/OR
LETTER(s) OF EXTENSION**

--

**CONTRACT CHANGE ORDER AUTHORIZATION NO. 3
DATED MARCH 8, 2017**

**FILED WITH CONTRACT #34203
(POWELL CONSTRUCTORS, INC)**

DEPARTMENT OF PUBLIC WORKS
CITY OF LONG BEACH
LONG BEACH, CALIFORNIA 90802

To: Powell Constructors, Inc
8555 Banana Ave.
Fontana, CA 92335

Date: Mar 08, 2017
R- 4581
P.O. No. 16000002
Program PW2040-57

PROJECT: R-6942 CONVENTION CENTER - PERFORMING ARTS CENTER PEDESTRIAN
BRIDGE ON SEASIDE WAY

CONTRACT CHANGE ORDER AUTHORIZATION NO.3

This is a time extension change order.

A determination of the delay in completion of the contract work due to the added work specified in Bulletin 2 revisions to the Bid Construction Documents has been made in accordance with the provisions of Section 6-6 "Delays and Extensions of Time" and 6-9 "Liquidated Damages" of the Standard Specifications.






Bulletin 2 affected the control items of work for the following dates 06/19/2016 to 11/30/2016.

Time extension due to the revisions on the canopy steel drawings and the AD-01 lighting layout is deferred.


TIME FOR COMPLETION OF ALL WORK UNDER THE CONTRACT WILL BE EXTENDED BY 51 WORKING DAYS IN ORDER TO COMPLETE THE WORK.

Recommended by:

Approved by:

 Project Manager	3/24/17 (Date)	 Contractor-Company Officer (Date) Michael B. Powell - President	3/8/17
 Project Management Officer	4/19/17 (Date)	 Director of Public Works	4/20/17 (Date)
 City Engineer	4/20/17 (Date)		

Funds are available for this purpose:


Financial Management (Date)

CC: Auditor
Accounting
City Clerk-Originals
Powell Constructors, Inc

Contract Compliance
Engineering Records
Project Development