



**CHANGE ORDER(s)
AND /OR
LETTER(s) OF EXTENSION**

**CONTRACT CHANGE ORDER AUTHORIZATION NO. 2
DATED 12/5/2013**

**FILED WITH CONTRACT # 32853
(CALIFORNIA PROFESSIONAL ENGINEERING INC)**



OFFICE OF THE CITY MANAGER
 CIT OF LONG BEACH
 LONG BEACH, CALIFORNIA 90802

To: California Professional Engineering, Inc.
 929 Otterbein Avenue, Unit E
 La Puente, CA 91748

Date: December 9, 2013
 R- 6859
 Contract No.: 32853
 Program No.: PWT190 1140

PROJECT: Traffic Signal Modifications

CONTRACT CHANGE ORDER AUTHORIZATION NO. 2

In accordance with procedures for changes in the work as established in the specifications, you are authorized to do the following:

1. Provide all labor, materials and equipment to install a traffic signal loop detector for the east bound left turn pocket at Spring Street and Woodruff Avenue, not depicted on the construction drawings, as directed by the Project Engineer, for the lump sum cost of \$ 985.92
2. Provide all labor, materials and equipment to install a six (6) foot traffic signal davit arm, not depicted on the construction drawing, as directed by the Project Engineer, for the lump sum cost of \$ 2,800.00
3. Provide all labor, materials and equipment to install a pedestrian push button on the north west corner of Spring Street and Woodruff Avenue, not depicted on the construction drawings, as directed by the Project Engineer, for the lump sum cost of \$ 1,500.00
4. Provide all labor, materials and equipment to remove and replace existing traffic signal pull boxes, as follows: No. 3 pull box located on the north west corner of Del Amo Boulevard and Locust Avenue and No. 5 pull box located on the south east corner of Spring Street and Snowden Avenue, as directed by the Project Engineer, for the lump cost of \$ 1,000.00

In accordance with Section 3-3, Extra Work of the Standard Specifications for Public Works, 2009 Edition, you are authorized to do the following:

5. Provide all labor, materials and equipment to install red painted curbs at the intersection of Del Amo Boulevard And Locust Avenue, and intersection of Artesia Boulevard and Obispo Avenue, as directed by the Project Engineer, for the estimated cost of.. . . . \$ 1,000.00

TOTAL ESTIMATED INCREASE TO THE CONTRACT COST \$ 7,285.92

By signing this change order the Contractor acknowledges that it is familiar with California Civil Code Section 1542, which reads: "A general release does not extend to claims which the creditor does not know or suspect to exist in his favor at the time of executing the release, which if known by him must have materially affected his settlement with the debtor;" and Contractor hereby releases the City from any unknown claims and waives its rights under Section 1542.

The prices set forth herein above shall be considered full compensation for all obligations of the contractor associated with this change order, and the City will not be liable for any claim of the contractor for delays or extra compensation resulting from performance of the requirements of this change order.

TIME FOR COMPLETION OF ALL WORK WILL BE EXTENDED FIVE (5) WORKING DAYS BEYOND THE DIRECTOR'S SIGNATURE.


Recommended by:

Approved by:

 12/10/13
Chief Construction Inspector (Date)


 3-5-14
Contractor Representative (Date)

 2/23/13
Construction Services Officer (Date)

 2/19/14
~~Acting~~ Director of Public Works (Date)

 2/18/14
City Traffic Engineer (Date)

Funds are available for this purpose:

 3/13/14
Financial Management (Date)

cc: Auditor
Accounting
City Clerk-Originals
Construction Division