



CHANGE ORDER(s)
AND/OR
LETTER(s) OF EXTENSION

--

CONTRACT CHANGE ORDER NO. 1
DATED AUGUST 3, 2020

FILED WITH CONTRACT #35127
(ALL AMERICAN ASPHALT)

August 3, 2020

All-American Asphalt
P.O. Box 2229
Corona, CA 92878-2229

R-7075
CONTRACT NO.: 35127
PROJECT NO.: 3003060007

CONTRACT CHANGE ORDER NO. 1

ATTENTION: Jerry LeBouef

PROJECT: 15th Street Bike Boulevard of Parks

Dear Mr. LeBouef:

When executed by the City Engineer, you are hereby directed to make the herein described changes from the plans and specifications. The following change is hereby made a part of the Contract Documents enumerated in the Agreement between City and Contractor on the date referenced above and shall be performed under the same terms and conditions as required by the original Contract Documents. Except as modified herein, the original Contract Documents and all prior amendments shall remain in full force and effect and all of the terms of the Contract Documents are hereby incorporated in this Contract Change Order.

Contract Summary – Cost:

Original Contract Amount	\$941,788.00
Previous Contract Change Orders	\$0.00
Previous Contract Amount	\$941,788.00
This Contract Change Order	\$83,153.86
New Contract Amount	\$1,024,941.86

Contract Summary – Schedule:

Original Contract Completion Date	08/26/2019
Previous Time Extensions	0 Working Days
Previous Contract Completion Date	08/26/2019
This Time Extension	177 Working Days
New Contract Completion Date	05/07/2020

Description of Work to be done, estimates of quantities, Cost, and Time Extensions if any:

Item #	Description:	Cost / Working Days:
CCO 1.1	Modify Curb Ramps: Furnish all labor, materials, and equipment to adjust forms and remove and replace additional concrete for compliant modified curb ramps for the lump sum cost of (T&M)	\$14,207.68 / 20 work days
CCO 1.2	Reconstruct Subgrade: Furnish all labor, materials, and equipment for re-grading and re-compacting subgrade for traffic circle at Walnut and 15th Street for the lump sum cost of (T&M)	\$2,072.95 / 10 work days
CCO 1.3	Construct New Improvements: Furnish all labor, materials, and equipment to construct new bulb outs, cross-gutters, and additional electrical conduit for new RRFB system at Redondo Ave. & 15 th St. for the lump sum cost of (T&M)	\$40,360.98 / 80 work days
CCO 1.4	Increase Traffic Circle Visibility: Furnish all labor, materials, and equipment to install new traffic signs and striping at all traffic circles along the 15th Street Bike Blvd. Corridor for the lump sum cost of	\$7,787.80 / 42 work days
CCO 1.5	Additional Landscaping and Irrigation: Furnish all labor, materials, and equipment to install additional landscaping and irrigation for added traffic circle at 15th Street and Loma Avenue for the lump sum cost of	\$13,225.00 / 15 work days
CCO 1.6	Additional Survey: Furnish all labor required for additional survey to redesign drainage improvements at various intersections for the lump sum cost of	\$5,499.45 / 10 work days
	Net Bid Item Quantity Adjustment:	\$0.00
	New Extra Work/NTE Agreed Price	\$83,153.86
	Total This Contract Change Order	\$83,153.86
	This Time Extension	177 Working Days

By signing this Contract Change Order, the Contractor acknowledges that it is familiar with California Civil Code Section 1542, which reads: "A general release does not extend to claims which the creditor does not know or suspect to exist in his favor at the time of executing the release, which if known by him must have materially affected his settlement with the debtor;" and Contractor hereby releases the City of Long Beach from any unknown claims and waives its rights under Section 1542. The Prices set forth herein above shall be considered full compensation for all obligations of the Contractor associated with this Contract Change Order, and the City will not be liable for any claim of the Contractor for delays or extra compensation resulting from performance of the requirements of this change order.

All terms and conditions of the contract, except those modified herein, shall remain in full force and effect.

Reviewed and Recommended By:

Approved By:

John A. Wolitarsky

Authorized Signature of John A. Wolitarsky
John A. Wolitarsky, Construction Services Officer
City of Long Beach, California
Title: Construction Services Officer
Date: 8/26/20

Construction Manager/
Construction Services Officer

(Date)

Contractor

(Date)

Project Manager

(Date)

Director of Public Work or Designee (Date)

Oct 5, 2020

Financial Management

(Date)