



**CHANGE ORDER(s)
AND /OR
LETTER(s) OF EXTENSION**

**CONTRACT CHANGE ORDER AUTHORIZATION NO. 4
DATED 6/18/2015**

**FILED WITH CONTRACT # 33457
(FORD E C, INC)**

OFFICE OF THE CITY MANAGER
CITY OF LONG BEACH
LONG BEACH, CA 90802

FORD E.C., INC.
10850 Wilshire Boulevard
Los Angeles, CA 90024

Date: June 18, 2015
R- 6983
Contract No.: 33457
Program No.: PW8110-17

PROJECT: Naples NE Quad permanent Seawall Repairs

CONTRACT CHANGE ORDER AUTHORIZATION NO. 4

In accordance with procedures for changes in the work as established in the specifications, you are authorized to do the following:

1. Provide all labor, materials and equipment to round the corners on the gates in order to aesthetically match the adjacent guardrail and avoid potentially dangerous condition, in response to request for information (RFI) No. 010R-1 and contractors proposed Change Order Request No. 015,
as directed by the Project Manager,
for the lump sum cost of.....\$ 13,161.00

2. Provide all labor, materials and equipment to remove additional concrete cap, in response to request for information (RFI) No. 041 and contractors proposed Change Order request No. 016,
as directed by the Project Manager,
for the lump sum cost of..... \$ 9,927.00

3. Provide all labor, materials and equipment to incorporate landscape irrigation that was not part of the original bid documents, in response to request for information (RFI) No. 057 and contractors proposed Change Order request No. 021,
as directed by the Project Manager,
for the lump sum cost...of.....\$ 110,659.00

4. Compensation due the contractor for cost associated with the additional survey above the contract requirements in order for the City to comply with Coastal Commission permit for eel grass displacement, per contractors proposed Change Order request No. 023,
as directed by the Project Manager,
for the lump sum cost of.....\$ 3,261.00

12 JUN 22 6:15:23

CITY OF LONG BEACH
CITY CLERK
RECEIVED

- 5. Provide all labor, materials and equipment to incorporate additional guardrail crossing cap changes, in response to request for information (RFI) No. 031 and contractors proposed Change Order No. 026, as directed by the Project Manager, for the lump sum cost of.....\$ 38,045.00

- 6. Compensation due the contractor for cost associated with stair access handrail top and bottom extensions due to field conditions that differ from the contract bid drawings, in response to request for information (RFI) No. 031 and contractors proposed Change Order No. 027, as directed by the Project Manager, for the lump sum cost of.....\$ 31,919.00

TOTAL ESTIMATED INCREASE TO THE CONTRACT COST\$ 206,972.00

By signing this change order the Contractor acknowledges that it is familiar with California Civil Code Section 1542, which reads: "A general release does not extend to claims which the creditor does not know or suspect to exist in his favor at the time of executing the release, which if known by him must have materially affected his settlement with the debtor;" and Contractor hereby releases the City from any unknown claims and waives its rights under Section 1542.

The prices set forth herein above shall be considered full compensation for all obligations of the contractor associated with claim of the contractor for delays or extra compensation resulting from performance of the requirements of this change order.


TIME FOR COMPLETION OF ALL WORK UNDER THE CONTRACT WILL NOT BE EXTENDED.

Recommended by:


Approved by:


 Chief Construction Inspector (Date)


 Contractor (Date) 6/19/15


 Erin Joyce
 Charulajen 6/18/15
 Tideland CIP Officer (Date)


 Assistant City Manager (Date)


 Project Manager (Date) 6/18/15


 Engineer of Record (Date) 6-22-2015

Funds are available for this purpose:


 Financial Management (Date) 6-24-15