



CHANGE ORDER(s)
AND /OR
LETTER(s) OF EXTENSION

CONTRACT CHANGE ORDER AUTHORIZATION NO. 2
DATED 1/22/2012

FILED WITH CONTRACT # 32710
(PALP, INC, DBA EXCEL PAVING COMPANY)

OFFICE OF THE CITY MANAGER
CITY OF LONG BEACH
LONG BEACH, CA 90802



To: Palp, Inc. dba Excel Paving Company
2230 Lemon Avenue
Long Beach, CA 90806

Date: January 22, 2012
R- 6882
Contract No. 32710
Program No. PW1220-08

PROJECT: Runway 7L-25R RSA Improvements at the Long Beach Airport

CONTRACT CHANGE ORDER AUTHORIZATION NO. 2

In accordance with procedures for changes in the specifications, you are authorized to do the following:

- (C) 1. Provide all labor, materials and equipment to remove and relocate the existing wind sock to a new location per Survey coordinates (easterly 6516946.769) & (northerly 1757634.810), as directed by the Project Engineer, for the lump sum cost of \$ 16,492.39
- (C) 2. Provide all labor, materials and equipment to construct a new twenty-two foot (22') camera pole and footing per detail No. three (#3, as directed by the Project Engineer, for the lump sum cost of \$ 15,007.69
- (C) 3. Provide all labor, materials and equipment to install additional one (1) gallon plant material to match the existing species including irrigation system modifications at various locations along the west side of Lakewood Boulevard, north and south of the airport entrance gate, as directed by the Project Engineer, for the lump sum cost of \$ 9,506.79
- (C) 4. Provide all labor, materials and equipment to furnish additional five (5) gallon plant material species as follows: fifty-five (55) Hawthorne Valerina, fifty-two (52) Star Jasmine and one hundred seventy-eight (178) Carissa and deliver to the airport maintenance yard, as directed by the Project Engineer, for the lump sum cost of \$ 3,261.92

In accordance with Section 3-3, Extra Work of the Standard Specifications for Public Works Construction, 2009 Edition, you are authorized to do the following:

- (C) 5. Provide all labor, materials and equipment to hand water landscaping adjacent to the airport parking structure during relocation of the existing eight-inch (8") reclaimed water line that provides water for landscaping, as directed by the Project Engineer, for the estimated cost of \$ 1,394.10

(A)	6.	Provide all labor, materials and equipment to remove a section of the existing concrete gunite apron to construct a new planned storm drain inlet at Station 1+37.35, remove sections of abandoned eighteen inch (18") reinforced concrete pipe (RCP) and twenty-four inch (24") corrugated metal pipe plug openings with brick and mortar of existing catch basin located in contour area at Station 2+65, as directed by the Project Engineer, for the estimated cost of	\$ 309.02
(B)	7.	Provide all labor, materials and equipment to remove additional existing asphalt pavement at the planned southwest join and place four inches (4") of P-401 Asphalt Concrete pavement (AC) on six inches (6") of compacted P-220 crushed miscellaneous base, as directed by the Project Engineer, for the estimated cost of	\$ 1,200.00
(C)	8.	Provide all labor, materials and equipment to place D-2 PG64-10 AC as required to join the existing street structural section to the planned curb and gutter, as directed by the Project Engineer, for the estimated cost of	\$ 485.15
(C)	9.	Provide all labor, materials and equipment to cut a four-inch (4") by four-inch (4") square at each section of the new automated airport entrance gate, to allow manual locking of the gate, as directed by the Project Engineer, for the estimated cost of	\$ 197.76
(C)	10.	Provide all labor, materials and equipment to attach temporary chain-link fence to the new automated airport entrance gate, as required to comply with maximum clearances from the bottom of gate to the finished pavement surface, as directed by the Project Engineer, for the estimated cost of	\$ 336.41
(B)	11.	Provide all labor, materials and equipment to install additional conduit, conductors, pull boxes and a three (3) pole breaker switch for the power supply on the gate, card readers and security camera at the new entrance gate, as directed by the Project Engineer, for the estimated cost of	\$ 5,100.00
(C)	12.	Compensation due the contractor to accelerate the planned project completion, as directed by the Project Engineer, for the estimated cost of	\$ 22,000.00
TOTAL ESTIMATED INCREASE TO CONTRACT COST			\$ 75,291.23


By signing this change order the Contractor acknowledges that it is familiar with California Civil Code Section 1542, which reads: "A general release does not extend to claims which the creditor does not know or suspect to exist in his favor at the time of executing the release, which if known by him must have materially affected his settlement with the debtor;" and Contractor hereby releases the City from any unknown claims and waives its rights under Section 1542.


The prices set forth hereinabove shall be considered full compensation for all obligations of the contractor associated with this change order, and the City will not be liable for any claim of the contractor for delays or extra compensation resulting from performance of the requirements of this change order.

TIME FOR COMPLETION OF ALL WORK UNDER THE CONTRACT WILL NOT BE EXTENDED.

Recommended by:


Approved by:


 1/30/13
Chief Construction Inspector (Date)


 2.28.2013
Contractor-Company Officer (Date)

 2.6.13
Construction Services Officer (Date)

 3/28/13
Director of Public Works (Date)

 2-25-13
Project Engineer (Date)

 2-26-13
Airport Director (Date)

 3/28/13
Deputy Director of Public Works/
City Engineer (Date)

Funds are available for this purpose:

 3/13/13
Financial Management (Date)

cc: Auditor
Accounting
City Clerk-Originals
Construction Division

Contract Compliance
Project Development