



Legislation Details (With Text)

**File #:** 18-0805      **Version:** 2      **Name:** PW - Daisy Bike Blvd. Increase  
**Type:** Contract      **Status:** CCIS  
**File created:** 8/22/2018      **In control:** City Council  
**On agenda:** 9/18/2018      **Final action:** 9/18/2018

**Title:** Recommendation to authorize City Manager, or designee, to execute an amendment to Contract No. 34811 with Sully-Miller Contracting Company, Brea, CA, for additional improvements to the Daisy-Myrtle Bicycle Boulevard Project, increase the contract authority by \$934,039, for a revised amount of \$4,866,683, and authorize a 10 percent contingency in the amount of \$486,668, for a revised total contract amount not to exceed \$5,353,351. (Districts 1,6,7,8,9)

**Sponsors:** Public Works

**Indexes:**

**Code sections:**

**Attachments:** 1. 091118-R-19sr&att.pdf, 2. 091818-R-29sr&att.pdf

Date	Ver.	Action By	Action	Result
9/18/2018	2	City Council	approve recommendation	Pass
9/11/2018	1	City Council	withdrawn	

Recommendation to authorize City Manager, or designee, to execute an amendment to Contract No. 34811 with Sully-Miller Contracting Company, Brea, CA, for additional improvements to the Daisy-Myrtle Bicycle Boulevard Project, increase the contract authority by \$934,039, for a revised amount of \$4,866,683, and authorize a 10 percent contingency in the amount of \$486,668, for a revised total contract amount not to exceed \$5,353,351. (Districts 1,6,7,8,9)

On October 17, 2017, the City Council awarded a contract to Sully-Miller Contracting Company, for the construction of the Daisy-Myrtle Bicycle Boulevard Project (Project), a 9.5-mile bicycle boulevard along Daisy, Magnolia, Pacific, Linden, Atlantic and Myrtle Avenues, Spring Street, and Bixby Road. The Project includes various bike lanes/shared bike routes, six traffic circles, three ovals, four roundabouts with curb extensions and bio swales, four median refuge islands, one traffic signal, one flashing pedestrian activated beacon, multiple sidewalk, curb and gutter installations, five bicycle detection loops, custom signage, and pavement markings throughout the corridor (Attachment A). The project goal is to increase safety at these 25 intersections by decreasing vehicle speeds by using traffic calming features. The Project is consistent with, and was identified in, the City’s Bicycle Master Plan.

The Project was bid in accordance with the grant funding requirements and the City’s bid procedures. The project is currently under construction and unforeseen field conditions have been encountered such as contaminated materials, resulting in the unanticipated removal and replacement of full roadway sections near four roundabouts. Solutions were engineered and change orders negotiated, which increased the Project cost.

This matter was reviewed by Deputy City Attorney Linda T. Vu on August 20, 2018 and by Revenue Management Officer Geraldine Alejo on August 27, 2018.

City Council action is requested on September 11, 2018, to ensure timely Project completion.

The revised total contract amount will not exceed \$5,353,351. There is sufficient funding in the Capital Projects Fund (CP) in the Public Works Department (PW) utilizing local transportation funds from the Metropolitan Transportation Authority to support the contract increase. There is no local job impact associated with this recommendation.

Approve recommendation.

[Enter Body Here]

CRAIG A. BECK  
DIRECTOR OF PUBLIC WORKS

APPROVED:

PATRICK H. WEST  
CITY MANAGER